RECEIVED

MAR 26 1997

WATER RESOURCES DEPT.
SALEM, OREGON

STATE OF OREGON
WATER WELL REPORT linn
(as required by ORS 537.765) 50901

(START CARD) # 82994

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number

Name Mark Tyler + Jamie Tyler

Address 40804 Hwy 228

City Sweet Home State Or Zip 97387

(2) TYPE OF WORK

☑ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:

☑ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger

☐ Other

(4) PROPOSED USE:

☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☐ No Depth of Completed Well 500 ft.

Explosives used ☐ Yes ☐ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10	0	32				
	0	500	Cemented	0	500	69

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☐ Other pumped

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	0	33	250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☐ Perforations Method

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
2 1/2	30	120	1 hr.

Temperature of water 57 Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County LINN Latitude Longitude

Township 13S N or S Range 1E E or W. WM.

Section 22 NW 1/4 SE 1/4

Tax Lot 1600 Lot Block Subdivision

Street Address of Well (or nearest address) Across the Road from Jones on Jones Road

(10) STATIC WATER LEVEL:

62 ft. below land surface. Date Feb 23-97

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found

From	To	Estimated Flow Rate	SWL
120	125	2 1/2	

(12) WELL LOG:

Ground Elevation

Material	From	To	SWL
Yellow Clay	0	18	
Green Sandstone	18	45	
Blue Sandstone	45	100	
Blue Claystone	100	160	
Blue Sandstone	160	375	
Basalt	375	430	
Hard Grey Sandstone	430	500	
pulled the casing			
and pumped			
the Hole with			
Cement			

Date started Jan 31 Completed Feb 23-97

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number

Signed Howard Ams Date Feb 23-97

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER