LINN 57072

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 54291
START CARD # 171072

(1) LAND OWNER
Name PAT Ridders Well Number
Address 36133 Hwy 20 SE
City Albany State OR Zip 97322

(2) TYPE OF WORK
☒ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☒ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 65 ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	18	Bentonite	0	18	10
6"	18	65				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other Dry 3/8 Hole plug
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1½	65	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☒ Outside ☐ None
Final location of shoe(s) 65'

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Mills Knife
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
56	64	1/4x2	80			☒	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
50	19'		1 hr.

Temperature of water 57° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County LINN Latitude Longitude
Township 11S N or S Range 2W E or W. WM.
Section 8 SW 1/4 NE 1/4
Tax Lot 1300 Lot Block Subdivision
Street Address of Well (or nearest address) 36066 Hwy 20 SE Albany OR

(10) STATIC WATER LEVEL:
1 ft. below land surface. Date [redacted]/18/06
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 8'

From	To	Estimated Flow Rate	SWL
56	65	50 gpm	1'

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
BROWN SOIL	0	2	
BROWN SOIL + GRAVEL	2	8	
BROWN CLAY + GRAVEL	8	34	
Blue CLAY + GRAVEL	34	56	
Blue SAND + GRAVEL	56	65	

RECEIVED
JAN 25 2006
WATER RESOURCES DEPT
SALEM, OREGON

Date started 11/29/05 Completed 1/18/06

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 615
Signed Pat Ridders Date 1/19/06

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER