LINN 57383

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L
START CARD # 160821

(1) OWNER: Well Number
Name James Dunning
Address 33464 Eagle Rd
City Tangent State OR Zip 97389

(2) TYPE OF WORK
☐ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☒ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☒ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☐ No Depth of Completed Well ft.
Explosives used ☐ Yes ☐ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
6"	-3'	42'	cement	-3'	42'	11sacks

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	-3'	42'	¼"	☒	☐	☒	☐
Liner:								

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Mills perforator
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
41'	-4'	½" x12"	44	6"		☒	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.

Temperature of water Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Linn Latitude Longitude
Township 12 S N or S Range 3 W E or W. WM.
Section 6 SW 1/4 SW 1/4
Tax Lot 2100 Lot Block Subdivision
Street Address of Well (or nearest address)
32140 Old Hwy. 34 - Tangent

(10) STATIC WATER LEVEL:
20 ft. below land surface. Date 9-5-06
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found

From	To	Estimated Flow Rate	SWL

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
11 sacks cement was applyed with a grout pump from 48' to -5'			

RECEIVED
SEP 08 2006
WATER RESOURCES DEPT
SALEM, OREGON

Date started 9-6-06 Completed 9-6-06

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1378
Signed Martin Weiss Date 9-8-06

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER