LINN 61396

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL I.D. LABEL# L 118841
START CARD # 1027239
ORIGINAL LOG #

LINN 61396

(1) LAND OWNER
Owner Well I.D. 5544
First Name Ronald & Judith Last Name Grove
Company
Address 38233 Highway 226
City Scio State OR Zip 97374

(2) TYPE OF WORK
[X] New Well [] Deepening [] Conversion [] Alteration (complete 2a & 10) [] Abandonment(complete 5a)

(2a) PRE-ALTERATION
	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD
[X] Rotary Air [] Rotary Mud [] Cable [] Auger [] Cable Mud
[] Reverse Rotary [] Other

(4) PROPOSED USE
[] Domestic [X] Irrigation [] Community
[] Industrial/ Commericial [] Livestock [] Dewatering
[] Thermal [] Injection [] Other

(5) BORE HOLE CONSTRUCTION
Special Standard [] (Attach copy)
Depth of Completed Well 400 ft.

BORE HOLE

Dia	From	To
12	10	25
12	0	10
8	25	262
6	262	400

SEAL

Material	From	To	Amt	sacks/lbs
Cement	10	25	9	S
Bentonite 0-10 SS		Calculated	7.3	
Cement	25	262	27	S
		Calculated	19	

How was seal placed: Method [] A [X] B [] C [] D [] E
[X] Other Poured dry
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE
Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
(•)	()	6	[X]	2	265	250	(•)	()	[X]	[]
()	()		[]				()	()	[]	[]
()	()		[]				()	()	[]	[]
()	()		[]				()	()	[]	[]
()	()		[]				()	()	[]	[]

Shoe [] Inside [] Outside [] Other Location of shoe(s)
Temp casing [] Yes Dia From To

(7) PERFORATIONS/SCREENS
Perforations Method
Screens Type Material

Perf/Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour
() Pump () Bailer (•) Air () Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
100		395	1

Temperature 52 °F Lab analysis [] Yes By
Water quality concerns? [] Yes (describe below) TDS amount 110

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)
County LINN Twp 10 S N/S Range 3 W E/W WM
Sec 27 SW 1/4 of the NE 1/4 Tax Lot 1202
Tax Map Number Lot
Lat ° ' " or 0 DMS or DD
Long ° ' " or 0 DMS or DD
(•) Street address of well () Nearest address
Shady Bend, Albany, OR

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	08-06-2015			25

Flowing Artesian? [] Dry Hole? []

WATER BEARING ZONES Depth water was first found 300

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
08-06-2015	300	350	100			25

(11) WELL LOG
Ground Elevation

Material	From	To
Topsoil	0	2
Brown clay	2	38
Cemented gravel	38	45
Blue clay	45	65
Dark brown clay	65	80
Blue clay	80	105
Dark brown clay	105	130
Gray clay	130	240
Gray claystone	240	370
Gray sandstone	370	400

JONES DRILLING CO., INC.
29400 SANTIAM HWY.
LEBANON, OR 97355
541-367-2560 541-451-2686
1-800-915-8388

RECEIVED BY OWRD
AUG 21 2015
SALEM, OR

Date Started 07-24-2015 Completed 08-06-2015

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
License Number 1888 Date 08/14-2015
Signed

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
License Number 1684 Date 08-14-2015
Signed
Contact Info (optional) jonesdrilling@hotmail.com

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: 0.95