STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

LINN 61672

WELL I.D. LABEL# L 121352
START CARD # 213144
ORIGINAL LOG #

(1) LAND OWNER
Owner Well I.D.
First Name Erick Last Name Hall
Company
Address 24610 Trillium
City Elmira State OR Zip 97437

(2) TYPE OF WORK [X] New Well [ ] Deepening [ ] Conversion [ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

Seal:	Material	From	To	Amt	sacks/lbs

(3) DRILL METHOD
[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE [ ] Domestic [X] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION Special Standard [ ] (Attach copy)
Depth of Completed Well 440' ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10"	0'	79'	Bentonite	0'	79'	32	Sacks
6"	79'	440'			Calculated	32	Sacks
					Calculated		

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other Placed as Per OAR 690-210-340 Screened & Hyd
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE
Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
X		6"		+1'	79'	.250	X		X	
	X	4"		0'	440'	.160		X		

Shoe [ ] Inside [ ] Outside [ ] Other Location of shoe(s) None
Temp casing [ ] Yes Dia From To

(7) PERFORATIONS/SCREENS
Perforations Method Elect Saw
Screens Type Material

Perf/Screen	Casing/Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/pipe size
	X		320'	340'	4"	4"	30	
	X		380'	440'	4"	4"	90	

(8) WELL TESTS: Minimum testing time is 1 hour
( ) Pump ( ) Bailer (X) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
8gpm		440'	1 Hr

Temperature 58° °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 110

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)
County Lane Twp 17S N/S Range 6W E/W WM
Sec 11 SE 1/4 of the SE 1/4 Tax Lot 3100
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
(X) Street address of well ( ) Nearest address
24610 Trillium Elmira OR 97437

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	5-26-16			210'

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 232'

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
5-26-16	232'	233'	3gpm			210'
5-26-16	390	392	5gpm			210'

(11) WELL LOG Ground Elevation

Material	From	To
Clay Fill	0	2
Red Clay	2	14
Yellow Clay	14	61
Weathered Sandstone	61	72
Grey Sandstone (Med)	72	440

RECEIVED BY OWRD
JUN 17 2016
SALEM, OR

Date Started 5-25-16 Completed 5-26-16

(unbonded) Water Well Constructor Certification
I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
License Number Date
Signed

(bonded) Water Well Constructor Certification
I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
License Number 751 Date 5-26-16
Signed Donald J Loving
Contact Info (optional) Mid Valley Drilling Inc 541-847-5470

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: 0.95