STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

LINN 61704

7/19/2016

WELL I.D. LABEL# L 121819
START CARD # 1031265
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name CHRIS Last Name MEYER
Company
Address 31708 N LAKE CREEK DRIVE
City TANGENT State OR Zip 97389

(2) TYPE OF WORK

☒ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other

(4) PROPOSED USE

☐ Domestic ☒ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 138.00 ft.

BORE HOLE

Dia	From	To
12	0	18
8	18	138

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite	0	18	19	S
		Calculated	10.21	
		Calculated		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☒ Other POURED AND TAMPED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	8	☒	3	137	.250	●	○	☒	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐
○	○		☐				○	○	☐	☐

Shoe ☒ Inside ☐ Outside ☐ Other Location of shoe(s) 137
Temp casing ☒ Yes Dia 12 From 0 To 18

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ◉ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
90		138	1

Temperature 57 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 129 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County LINN Twp 12.00 S N/S Range 4.00 W E/W WM
Sec 12 NE 1/4 of the NW 1/4 Tax Lot 800
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
○ Street address of well ◉ Nearest address
NW CORNER OF MCFARLAND AND
N LAKE CREEK DRIVE, TANGENT

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	7/15/2016			20

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found 35.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
7/15/2016	35	138	90			20

(11) WELL LOG

Ground Elevation

Material	From	To
sandy clay	0	18
clay with sand and gravel	18	29
black sand with gravel	29	129
sand and gravel	129	135
broken blue claystone	135	138

Date Started 7/14/2016 Completed 7/15/2016

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1839 Date 7/18/2016

Signed MICHAEL J HOLLEY (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1541 Date 7/19/2016

Signed CASEY JONES JR (E-filed)

Contact Info (optional) Casey Jones Well Drilling Co., Inc. 541-747-2806

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: