LINN 61819

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL I.D. LABEL# L 123602
START CARD # 1030956
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D. 5670
First Name Steve Last Name Riemer
Company
Address 33815 Bond Rd
City Lebanon State OR Zip 97355

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion [ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 720 ft.

BORE HOLE

Dia	From	To
12	C	20
8	20	720

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite	0	20	14	S
		Calculated	12	
		Calculated		

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E
[X] Other poured dry
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
(•)	( )	8	[X]	1	21	250	(•)	( )	[X]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]

Shoe [ ] Inside [ ] Outside [ ] Other Location of shoe(s)
Temp casing [X] Yes Dia 12 From 0 To 20

(7) PERFORATIONS/SCREENS

Perforations Method RECEIVED BY OWRD
Screens Type Material

Perf/Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

NOV 16 2016
SALEM, OR

(8) WELL TESTS: Minimum testing time is 1 hour

( ) Pump ( ) Bailer (•) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
100		720	2

Temperature 64 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 540

From	To	Description	Amount	Units

LINN 61819

(9) LOCATION OF WELL (legal description)

County LINN Twp 11 S N/S Range 1 W E/W WM
Sec 32 NW 1/4 of the SE 1/4 Tax Lot 610
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
(•) Street address of well ( ) Nearest address
33815 Bond Rd. - Lebanon, OR 97355

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	10-03-2016			30

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 160

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
09-28-2016	160	161	2			30
09-28-2016	340	350	13			30
09-29-2016	480	485	8			30
10-03-2016	695	705	67			30

(11) WELL LOG

Ground Elevation

Material	From	To
Brown clay and cobbles	0	3
Brown clay	3	7
Blue grey sandstone	7	380
Hard dark grey sandstone	380	480
Blue grey sandstone	480	580
Grey sandstone	580	610
Dark blue grey sandstone	610	720

RECEIVED
OCT 19 2016
WATER RESOURCES DEPT
SALEM, OREGON

JONES DRILLING CO., INC.
29400 SANTIAM HWY.
LEBANON, OR 97355
541-367-2560 541-451-2686
1-800-915-8388

Date Started 09-27-2016 Completed 10-03-2016

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1411 Date 10-13-2016
Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1684 Date 10-13-2016
Signed
Contact Info (optional) jonesdrilling@hotmail.com

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: 0.95