AMENDED

LINN 62464

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL I.D. LABEL# L 128951
START CARD # 1040171
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D. 5924
First Name Rod Last Name Webster
Company
Address 40335 Rodgers Mtn. Loop
City Scio State OR Zip 97374

(2) TYPE OF WORK

[X] New Well [] Deepening [] Conversion [] Alteration (complete 2a & 10) [] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [] Rotary Mud [] Cable [] Auger [] Cable Mud
[] Reverse Rotary [] Other

(4) PROPOSED USE

[X] Domestic [] Irrigation [] Community
[] Industrial/ Commericial [] Livestock [] Dewatering
[] Thermal [] Injection [] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [] (Attach copy)
Depth of Completed Well 140 ft.

BORE HOLE

Dia	From	To
10	0	19
6	19	140

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite	0	19	12	S
		Calculated	9	
		Calculated		

How was seal placed: Method [] A [] B [] C [] D [] E
[X] Other Poured dry
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Pounds Actual Amount Pounds

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
●	○	6	X	1	79	250	●	○	X	
○	○						○	○		
○	○						○	○		
○	○						○	○		
○	○						○	○		

Shoe [] Inside [] Outside [] Other Location of shoe(s)
Temp casing [X] Yes Dia 10 From 0 To 19

(7) PERFORATIONS/SCREENS

Perforations Method Holte air perforator
Screens Type Material

Perf/Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Casing	6	40	50	.125	1	200	
Perf	Casing	6	60	78	.25	1	360	

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ◉ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
50		78	1

Temperature 53 °F Lab analysis [] Yes By
Water quality concerns? [] Yes (describe below) TDS amount 129

From	To	Description	Amount	Units

LINN 62464

(9) LOCATION OF WELL (legal description)

County LINN Twp 10 S N/S Range 1 W E/W WM
Sec 15 SW 1/4 of the NW 1/4 Tax Lot 201
Tax Map Number Lot
Lat ° ' " or DMS or DD
Long ° ' " or DMS or DD
◉ Street address of well ○ Nearest address
40335 Rodgers Mtn. Loop - Scio, OR 97374

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	08-29-2018			15

Flowing Artesian? [] Dry Hole? []

WATER BEARING ZONES Depth water was first found 40

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
08-28-2018	40	50	5			15
08-28-2018	60	78	7			15
08-28-2018	90	140	38			15

(11) WELL LOG

Ground Elevation

Material	From	To
Brown clay	0	7
Cemented sand & gravel	7	10
Sand & gravel	10	22
Gray clay	22	40
Sand & gravel	40	50
Brown clay	50	60
Sand & gravel	60	75
Cemented sand & gravel	75	80
Compressed sand	80	87
Boulders with clay	87	90
Cmeneted sand & gravel	90	140

JONES DRILLING CO., INC.
29400 SANTIAM HWY.
LEBANON, OR 97355
541-367-2560 541-451-2686
1-800-915-8388

RECEIVED
SEP 10 2018
OWRD

Date Started 08-28-2018 Completed 08-29-2018

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1888 Date 09-06-2018
Signed Ken Gillett

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1684 Date 09-06-2018
Signed
Contact Info (optional) jonesdrilling@hotmail.com

ORIGINAL - WATER RESOURCES DEPARTMENT
THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK Form Version: 0.95