STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

LINN 65211
7/30/2026

WELL I.D. LABEL# L 149152
START CARD # 1082976
ORIGINAL LOG # LINN 13561

(1) LAND OWNER

Owner Well I.D. DR-3871
First Name _____ Last Name _____
Company TENBUSCH FARMS LLC
Address 36420 HIGHWAY 228
City BROWNSVILLE State OR Zip 97327

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Conversion
☒ Alteration (complete 2a & 10) ☐ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:	8	☒	1.2	112.8	0.250	◉	○	☒	☐

	Material	From	To	Amt	sacks/lbs
Seal:	Bentonite	0	18	3	Sacks

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Reverse Rotary ☐ Other _____

(4) PROPOSED USE

☐ Domestic ☒ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other _____

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 120.00 ft.

BORE HOLE

Dia	From	To
12	0	19
8	19	120

SEAL

Material	From	To	Amt	sacks/lbs
Bentonite	0	5	4	S
		Calculated	2.84	
Cement	5	19	10	S
		Calculated	4.67	

Seal placement method: ☐ A ☐ B ☒ C ☐ D ☐ E ☒ Other: POURED DRY
Backfill placed from _____ ft. to _____ ft. Material _____
Filter pack from _____ ft. to _____ ft. Material _____ Size _____
Explosives used: ☐ Type _____ Amount _____
Seal Placement Begin Date 7/29/2026 Begin Time 13 30

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	8	☒	1.2	112.8	0.250	ST	☒			

Temp casing ☒ Yes Dia 12 From + ☒ 1 To 19

(7) PERFORATIONS/SCREENS

Perforations Method _____
Screens Type _____ Material _____

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Temperature 53 °F Lab analysis ☐ Yes By _____
Water quality concerns? ☐ Yes (describe below) TDS amount 150 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County LINN Twp 14.00 S N/S Range 3.00 W E/W WM
Sec 5 NE 1/4 of the NW 1/4 Tax Lot 303
Tax Map Number _____ Lot _____
Lat ___° ___' ___" or 44.38741734 DMS or DD
Long ___° ___' ___" or -123.07813262 DMS or DD
○ Street address of well ◉ Nearest address

ACROSS FROM: 27377 FALK RD.
HALSEY OR. 97348

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration	7/29/2026		☐	11
Completed Well	7/30/2026		☐	11

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found _____

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Ground Elevation 286.42 FT

Material	From	To
Existing Borehole SEE: LINN 13561	0	120

Construction
Begin Date 7/29/2026 Begin Time 10 00 End Date 7/30/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1974 Date 7/30/2026
Signed CJ NUGENT (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 664 Date 7/30/2026
Signed CHARLES NUGENT (E-filed)
Drilling Company: Nugent Drilling Co. Lebanon OR. 541-258-7816

WATER SUPPLY WELL REPORT - continuation page

LINN 65211

7/30/2026

WELL I.D. LABEL# L 149152
START CARD # 1082976
ORIGINAL LOG # LINN 13561

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

(5) BORE HOLE CONSTRUCTION

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
					Calculated		
					Calculated		
					Calculated		
					Calculated		

FILTER PACK

From	To	Material	Size

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Material	From	To