NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT.
SALEM, OREGON 97310
within 30 days from the date of well completion.

WATER WELL REPORT

STATE OF OREGON

(Please type or print)

(Do not write above this line)

Linn 857

State Well No. 12s/4w-16

State Permit No.

(1) OWNER:

Name Dan Stockton

Address 30242 HArvest Drive
Albany,Oregon 97321

(2) TYPE OF WORK (check):

New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐

If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
D ☐ Bored ☐

(4) PROPOSED USE (check):

Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED:

Threaded ☐ Welded ☒

6 " Diam. from 0 ft. to 42 ft. Gage .250

" Diam. from ft. to ft. Gage

" Diam. from ft. to ft. Gage

) PERFORATIONS:

Perforated? ☒ Yes ☐ No.

ype of perforator used Torch cut

Size of perforations 1/4 in. by 4 in.

65 perforations from 30 ft. to 40 ft.

perforations from ft. to ft.

perforations from ft. to ft.

(7) SCREENS:

Well screen installed? ☐ Yes ☒ No

Manufacturer's Name

Type Model No.

Diam. Slot size Set from ft. to ft.

Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☒ No If yes, by whom?

eld: gal./min. with ft. drawdown after hrs.

" " "

" Tested with air: could fluctuate "

Bailer test 30 gal./min. with 32 ft. drawdown after 4 hrs.

esian flow g.p.m.

mperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:

Well seal—Material used Cement

Well sealed from land surface to 29 ft.

Diameter of well bore to bottom of seal 10 in.

Diameter of well bore below seal 6 in.

Number of sacks of cement used in well seal 8 sacks

How was cement grout placed? Pumped through tremie

Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.

Did any strata contain unusable water? ☐ Yes ☒ No

Type of water? depth of strata

Method of sealing strata off

Was well gravel packed? ☐ Yes ☒ No Size of gravel:

Gravel placed from ft. to ft.

(10) LOCATION OF WELL:

County Linn Driller's well number C/ /M

¼ ¼ Section 16 T. 12S R. 4W W.M.

Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.

Depth at which water was first found 30 ft.

Static level 5 ft. below land surface. Date 3/19/80

Artesian pressure lbs. per square inch. Date

(12) WELL LOG:

Diameter of well below casing 6

Depth drilled 45 ft. Depth of completed well 45 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Topsoil	0	1	
Brown sticky clay	1	22	
Blue sticky clay	22	24	
Sand&gravel	24	38	
Blue sandy clay	38	45	

RECEIVED
APR 2 1980

Work started 3/19/80 19 Completed 3/20/80 19

Date well drilling machine moved off of well 3/20/80 19

Drilling Machine Operator's Certification:

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] Richard A Martin (Drilling Machine Operator) Date 3/25/80, 19

Drilling Machine Operator's License No. 1258

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

Name Corvallis Drilling Co. Inc. (Person, firm or corporation) (Type or print)

Address 3440 SW 3rd St. Corvallis, Oregon 97330

[Signed] (Water Well Contractor)

Contractor's License No. 721 Date 3/25/80, 19

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119