STATE OF OREGON

DEC 23 1986

WATER WELL REPORT
(as required by ORS 537.765)

WATER RESOURCES DEPT.
SALEM, OREGON

PLEASE TYPE or PRINT IN INK

Linn 988

135/1E-27da

(for official use only)

(1) OWNER:
Name William Medlock
Address 41080 Upper Cala Lby
City Sweet Home State Ore

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary Air ☑ Driven ☐
Rotary Mud ☐ Dug ☐
Cable ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Thermal: Withdrawal ☐ Reinjection ☐
Other: Piezometric ☐ Grounding ☐ Test ☐

(5) CASING INSTALLED:
Steel ☑ Threaded ☐ Plastic ☐ Welded ☑
6" Diam. from 0 ft. to 32 ft. Gauge 250
" Diam. from ft. to ft. Gauge

LINER INSTALLED:
Steel ☐ Threaded ☐ Plastic ☐ Welded ☐
" Diam. from ft. to ft. Gauge

(6) PERFORATIONS:
Perforated? ☐ Yes ☑ No
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot Size Set from ft. to ft.
Diam. Slot Size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☑ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " "
Air test 8 gal./min. with drill stem at 100 ft. 1 hrs.
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Special standards: Yes ☐ No ☑
Well seal—Material used Cement
Well sealed from land surface to 20 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Amount of sealing material 6 sacks ☑ pounds ☐
How was cement grout placed? Air Pump

Was pump installed? Type HP Depth ft.
Was a drive shoe used? ☑ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☑ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL by legal description:
County Linn NE ¼ SE ¼ of Section 27 of
Township 13-S (Township is North or South), Range 1-E (Range is East or West), WM.
Tax Lot Lot Block Subdivision
MAILING ADDRESS OF WELL (or nearest address)

(11) WATER LEVEL of COMPLETED WELL:
Depth at which water was first found 102 ft.
Static level 40 ft. below land surface. Date 11-23
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 6
Depth drilled 124 ft. Depth of completed well 124 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Brown Clay	0	12	
Cement gravel	12	24	
Blue Claystone	24	35	
Blue Sandstone	35	124	

Date work started 11-23-86 /completed 11-23-86
Date well drilling machine moved off of well 11-24- 1986

(unbonded) Water Well Constructor Certification (if applicable):
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Date , 19

(bonded) Water Well Constructor Certification:
Bond 3050 (number) Issued by: Ernest Parker (Surety Company Name)
On behalf of Arms & Schilling well Drilling (type or print name of Water Well Constructor)

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief:
(Signed) Howard Arms (Water Well Constructor)
(Dated) 12-20-86

NOTICE TO WATER WELL CONSTRUCTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*46866-690