NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the

WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

Malh' 1844

State Well No. 19S/44E-22cc

State Permit No.

(1) OWNER:
Name Willamette Land (Jim Sapp)
Address 5869 Springhill Dr. NW
Albany Ore

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☑ Driven ☐
C[redacted] ☐ Jetted ☐
D[redacted] ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☑ Test Well ☐ Other ☐

(5) CASING INSTALLED:
Threaded ☐ Welded ☑
16 " Diam. from 0 ft. to 40 ft. Gage 250
[redacted] " Diam. from ft. to ft. Gage
..... " Diam. from ft. to ft. Gage

(6) PERFORATIONS:
Perforated? ☐ Yes ☑ No
Type of perforator used
Size of perforations in. by in.
..... perforations from ft. to ft.
..... perforations from ft. to ft.
..... perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
[redacted] a pump test made? ☑ Yes ☐ No If yes, by whom? AGRI-Lines
Yield: 280 gal./min. with 20 ft. drawdown after 12 hrs.
" " " "
" " " "
[redacted]ler test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 20 ft.
Diameter of well bore to bottom of seal 20 in.
Diameter of well bore below seal 16 in.
Number of sacks of cement used in well seal 14 sacks
How was cement grout placed? Air Pump
Was a drive shoe used? ☑ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☑ No —
Type of water? — depth of strata —
Method of sealing strata off —
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from — ft. to — ft.

(10) LOCATION OF WELL:
County Malheur Driller's well number
SW ¼ SW ¼ Section 22 T. 19-S R. 44E W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 90 ft.
Static level 60 ft. below land surface. Date 8-27-79
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 16
Depth drilled 240 ft. Depth of completed well 240 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Sandy Loam	0	7	
Clay & Mel Gravel	7	12	
[redacted] Clay Brown	12	14	
Blue Clay	14	34	
Blue Claystone	34	240	

RECEIVED
SEP 13 1979
WATER RESOURCES DEPT.
SALEM, OREGON

Work started 8-26 1979 Completed 8-28 1979
Date well drilling machine moved off of well 8-27 1979

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Don Schelling (Drilling Machine Operator) Date 9-5, 1979
Drilling Machine Operator's License No. 804

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Arms & Schelling Drilling (Person, firm or corporation) (Type or print)
Address 29011 Liberty Rd Sweet Home, Ore
[Signed] Howard Arms (Water Well Contractor)
Contractor's License No. 357 Date 9-5, 1979

4 (USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119