WATER WELL REPORT
STATE OF OREGON

Mark 2297

RECEIVED
NOV 2 1 1984
WATER RESOURCES DEPT.
SALEM, OREGON

State Well No. 22S/46E-23 ca

State Permit No.

PLEASE TYPE or PRINT IN INK

(1) OWNER:

Name JOHN DAVIS
Address
City ADRIAN State OREGON

(2) TYPE OF WORK (check):

New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary Air ☐ Driven ☐
Rotary Mud ☐ Dug ☐
Cable ☒ Bored ☐

(4) PROPOSED USE (check):

Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other STOCK ☒
Thermal: Withdrawal ☐ Reinjection ☐

(5) CASING INSTALLED:

Steel ☒ Plastic ☐
Threaded ☐ Welded ☒

6" Diam. from +1 ft. to 86 ft. Gauge .250
" Diam. from ft. to ft. Gauge

LINER INSTALLED:

" Diam. from ft. to ft. Gauge

(6) PERFORATIONS:

Perforated? ☐ Yes ☒ No
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:

Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot Size Set from ft. to ft.
Diam. Slot Size Set from ft. to ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
Air test gal./min. with drill stem at ft. hrs.
Bailer test 8 gal./min. with 5 ft. drawdown after 2 hrs.
Artesian flow g.p.m.
Temperature of water 62 Depth artesian flow encountered ft.

(9) CONSTRUCTION:

Special standards: Yes ☐ No ☐
Well seal—Material used CEMENT
Well sealed from land surface to 20 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 8 sacks
How was cement grout placed? PUMP

Was pump installed? NO Type HP Depth ft.
Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:

County MALHEUR Driller's well number
NE ¼ SW ¼ Section 23 T. 22 S R. 46 E W.M.
Tax Lot # Lot Blk Subdivision
Address at well location:

(11) WATER LEVEL: Completed well.

Depth at which water was first found 95' ft.
Static level 60' ft. below land surface. Date
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:

Diameter of well below casing 6
Depth drilled 95 ft. Depth of completed well 95 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
WHITE GRAVEL	0	16	—
RED CLAY	16	30	—
BROWN CLAY	30	50	—
BLUE CLAY CAVING	50	85	—
RED CLAY	85	95	—
WHITE GRAVEL	95		60

Work started SEPT-24 19 84 Completed SEPT-27 19 84
Date well drilling machine moved off of well SEPT-27 19 84

(unbonded) Water Well Constructor Certification (if applicable):

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Denzil Metzer Date OCT-1, 19 84

Bonded Water Well Constructor Certification:

Bond 7161300016964 (number) Issued by: United States Fidelity (Surety Company Name)

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name DENZIL METZER (Person, firm or corporation) (Type or print)
Address HOMEDALE IDAHO RT 2 Box 2 83628
[Signed] Denzil Metzer (Water Well Constructor)
Date OCT-1, 19 84

NOTICE TO WATER WELL CONSTRUCTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*45292-690