MALH 52861

DRAFT

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

WELL I.D. # L 83780

START CARD # 180034

Instructions for completing this report are on the last page of this form.

(1) LAND OWNER Well Number

Name GARY BYBEE

Address 3273 CLARK BLVD.

City NYSSA State OR. Zip 97913

(2) TYPE OF WORK ☑ New Well

☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment ☐ Conversion

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☑ Cable ☐ Auger ☐ Cable Mud

☐ Other

(4) PROPOSED USE

☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION Special Construction: ☐ Yes ☐ No

Depth of Completed Well 95 ft.

Explosives used: ☐ Yes ☐ No Type Amount

BORE HOLE Diameter	From	To	SEAL Material	From	To	Sacks or Pounds
10"	0	19	BENTONITE	0	19	19 SACKS
6"	19	95				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☑ Other BENTONITE RULE # 691-210-340

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	81	.250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☑ Outside ☐ None

Final location of shoe(s) 81

(7) PERFORATIONS/SCREENS

☑ Perforations Method TORCH

☐ Screens Type Material

From	To	Slot Size	Number	Diameter	Tele/pipe size	Casing	Liner
76	81	1/8X6	54			☑	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
30	40		

Temperature of water 56 Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL (legal description)

County MALHEUR

Tax Lot 2500 Lot

Township 19 SACKS S Range 46 E WM

Section 25 SE 1/4 SE 1/4

Lat ° ' " or . (degrees or decimal)

Long ° ' " or . (degrees or decimal)

Street Address of Well (or nearest address) 628 COLUMBIA AVE NYSSA OR

(10) STATIC WATER LEVEL

36' ft. below land surface. Date 5/4/2006

ft. below land surface. Date

Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES

Depth at which water was first found 45

From	To	Estimated Flow Rate	SWL
45	80	30	36'

(12) WELL LOG Ground Elevation

Material	From	To	SWL
TOPSOIL	0	4'	
BROWN CLAY	4'	45	
SAND AND GRAVEL W/B	45	80	36'
BLUE CLAY	80	95	

RECEIVED
MAY 11 2006
WATER RESOURCES DEPT
SALEM, OREGON

Date Started 5/1/2006 Completed 5/4/2006

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1349 Date 5/5/2006

Signed Onekie D Page

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER 06/16/2004