Amended 7/17/2026

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

MALH 54944

7/16/2026

WELL I.D. LABEL# L 160331
START CARD # 1082766
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name GLENN Last Name BERTRAM
Company BENS WELL DRILLING AND REPAIR
Address 392 TUTTLE DRIVE
City ONTARIO State OR Zip 97914

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commercial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [X] (Attach copy)
Depth of Completed Well 46.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	20	Bentonite Chips	0	14	6	S
6	20	160			Calculated	6	
					Calculated		

Seal placement method: [ ] A [ ] B [ ] C [ ] D [ ] E [X] Other: CHIP BENTONITE
Backfill placed from 46 ft. to 160 ft. Material BENTONITE CHIPS
Filter pack from 14 ft. to 20 ft. Material PEA GRAVEL Size pea grav
Explosives used: [ ] Type Amount
Seal Placement Begin Date 7/9/2026 Begin Time 13 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	6	X	2	38	0.250	ST	X		OUT.	38

Temp casing [ ] Yes Dia From + [ ] To

(7) PERFORATIONS/SCREENS

Perforations Method star wheel air perforator
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Perf	Casing	6	15	19	.45	1	60	

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Pump	18	11	35	1

Temperature 59 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 320 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County MALHEUR Twp 17.00 S N/S Range 47.00 E E/W WM
Sec 28 NW 1/4 of the NW 1/4 Tax Lot 600
Tax Map Number Lot
Lat ° ' " or 44.06622000 DMS or DD
Long ° ' " or -116.98472000 DMS or DD
(•) Street address of well ( ) Nearest address
392 TUTTLE DRIVE, ONTARIO, OR 97914

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	7/9/2026			3

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 12.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
7/9/2026	12	18	18			3

(11) WELL LOG

Ground Elevation 2139.64 FT

Material	From	To
soil	0	2
clay	2	12
gravel	12	18
blue clay	18	160

Construction
Begin Date 7/9/2026 Begin Time 09 00 End Date 7/9/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 2004 Date 7/16/2026

Signed BEN MCLERAN (E-filed)
Drilling Company: Bens Well Drilling and Repair

WATER SUPPLY WELL REPORT - continuation page

MALH 54944

7/16/2026

WELL I.D. LABEL# L 160331

START CARD # 1082766

ORIGINAL LOG #

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

(5) BORE HOLE CONSTRUCTION

BORE HOLE

Dia	From	To

SEAL

Material	From	To	Amt	sacks/lbs
		Calculated		
		Calculated		
		Calculated		
		Calculated		

FILTER PACK

From	To	Material	Size

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Material	From	To

Name of person(s) who assisted with construction and Trainee License # / Helper #

Assistant Name	Type	#
VELDON GLENN	HELPER WATER	8888971

Comments/Remarks

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

MALH 54944

7/16/2026

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.06622000 Datum: WGS84
Longitude: -116.98472000
Township/Range/Section/Quarter-Quarter Section:
WM17.00S47.00E28NWNW
Address of Well:
392 TUTTLE DRIVE, ONTARIO, OR 97914

Well Label: 160331

Printed: July 16, 2026

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor