STATE OF OREGON

WATER WELL REPORT
(as required by ORS 537.765)

RECEIVED
OCT 28 1987
WATER RESOURCES DEPT.
SALEM, OREGON

MARI... 10833 map

8S/2W-24cd
Deep.

(1) OWNER:
Owner's Well Number: 7b5-1

Name: Mrs. Kent

Address: 8550 Aumsville Hwy

City: Salem State: Or. Zip: 97301

(2) TYPE OF WORK:
☒ New ☒ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Depth of Completed Well: 230 ft.

Special Standards date of approval

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
6	100	230	not Disturbed			

How was seal placed? Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other Drilled Through Existing Casing

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	Did not Disturb				☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Pumping level	Drill stem at	Time
			½ hr
			1 hr
3		230.	1hr.

Temperature of water Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:
County: Marion Latitude ' " Longitude ' "

Township: 8S N or S, Range: 2W E or W, WM.

Section: 24 S.E ¼ S.W ¼

Tax Lot Lot Block Subdivision

Street Address of Well (or nearest address): Same

(10) STATIC WATER LEVEL:
87 ft. below land surface. Date Sept 30, 1987

Artesian pressure lb. per square inch. Date

(11) WELL LOG:
Ground elevation

Material	From	To	WB?	SWL
Rock Very Hard	100	150		
Rock	150	170		
Claystone Gray	170	230		

Date started Sept. 25, 1987 Completed Sept. 30, 1987.

(unbonded) Water Well Constructor Certification:

I constructed this well in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for construction of this well and its compliance with all Oregon water well standards. This report is true to the best of my knowledge and belief.

Signed William L Long Date Sept 30, 1987

Company Williamberg Drilling Co. Job No.

9809C 10/85