NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED
JAN 4 1979
WATER RESOURCES DEPT.
SALEM, OREGON

MARI.... 10895 Mark

State Well No. 8S/2W-24bc

State Permit No.

(1) OWNER:
Name Mike Coleman
Address 8520 Aumsville Hwy Salem, Or

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☒
6" Diam. from 0 ft. to 19 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☐ Yes ☒ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " "
" " "
Air ~~Bailer~~ test 10 gal./min. with Stem at 224' ft. drawdown after 1½ hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement
Well sealed from land surface to 19 ft.
Diameter of well bore to bottom of seal 9" in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 5 sacks
How was cement grout placed? Poured
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Marion Driller's well number 64-26
SW ¼ NW ¼ Section 24 T. 8S R. 2W. W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 160 ft.
Static level 54 ft. below land surface. Date Nov 22, 1978
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6
Depth drilled 225 ft. Depth of completed well 225 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. **Report each change in position of Static Water Level and indicate principal water-bearing strata.**

MATERIAL	From	To	SWL
Soil	0	3	
Sandy Clay	3	6	
Rock Very Hard	6	62	
Claystone	62	68	
Rock Hard	68	155	
Claystone Brown	155	177	
Rock Hard Black	177	225	54

Work started Nov. 17 1978 Completed Nov 22 1978
Date well drilling machine moved off of well Nov 22 1978

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] William Long (Drilling Machine Operator) Date Nov. 22, 1978.
Drilling Machine Operator's License No. 117

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Long Drilling (Person, firm or corporation) (Type or print)
Address 11401 Stettam Rd S.E. Aumsville Or.
[Signed] William Long (Water Well Contractor)
Contractor's License No. 75 Date Nov. 22, 1978

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119