#16

MAR 20 1991

STATE OF OREGON WATER RESOURCES DEPT.
SALEM, OREGON

MART 3083

55/2W/26 ac

WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 25450

(1) OWNER:
Well Number: ____
Name City of Gervais
Address 524 4th St.
City Gervais State OR Zip 97026

(2) TYPE OF WORK:
☐ New Well ☐ Deepen ☐ Recondition ☒ Abandon

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other ____

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☒ Other Abandon

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☐ Depth of Completed Well ____ ft.
Explosives used Yes ☐ No ☐ Type ____ Amount ____

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other ____
Backfill placed from ____ ft. to ____ ft. Material ____
Gravel placed from ____ ft. to ____ ft. Size of gravel ____

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	8"	120	140	N/A	☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) ____

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Star
☐ Screens Type Air Material Steel

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
0	120	1/4X	2990	10"		☒	☐
120	140	1/4X	480	8"		☐	☒
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.

Temperature of water ____ Depth Artesian Flow Found ____
Was a water analysis done? ☐ Yes By whom ____
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other ____
Depth of strata: ____

(9) LOCATION OF WELL by legal description:
County Marion Latitude ____ Longitude ____
Township 5S N or S, Range 2W E or W, WM.
Section 26 SW ¼ NE ¼
Tax Lot ____ Lot ____ Block ____ Subdivision ____
Street Address of Well (or nearest address) SAME

(10) STATIC WATER LEVEL:
____ ft. below land surface. Date ____
Artesian pressure ____ lb. per square inch. Date ____

(11) WATER BEARING ZONES:
Depth at which water was first found ____

From	To	Estimated Flow Rate	SWL

(12) WELL LOG:
Ground elevation ____

Material	From	To	SWL
Perforated hole from top to bottom and pressure grouted from bottom up using Portland Cement-85 sacks			

Date started 3-7-91 Completed 3-11-91

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number 1523
Signed ____ Date ____

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 723
Signed ____ Date ____

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88