#16

MAR 20 1991

WATER RESOURCES DEPT.
SALEM, OREGON

MAR 1994

5S/2W/26 ac

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 25451

(1) OWNER:
Well Number: _____

Name: City of Gervais

Address: 524 4th St.

City: Gervais State: OR Zip: 97026

(2) TYPE OF WORK:
☐ New Well ☐ Deepen ☐ Recondition ☑ Abandon

(3) DRILL METHOD
☑ Rotary Air ☐ Rotary Mud ☐ Cable

☐ Other _____

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☑ Other: Abandon

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☐ Depth of Completed Well _____ ft.

Explosives used Yes ☐ No ☐ Type _____ Amount _____

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☐ Other _____

Backfill placed from _____ ft. to _____ ft. Material _____

Gravel placed from _____ ft. to _____ ft. Size of gravel _____

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) _____

(7) PERFORATIONS/SCREENS:
☐ Perforations Method: Star

☐ Screens Type: Air Material: Steel

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
0	140	¼ x 1	2240	6"		☑	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.

Temperature of water _____ Depth Artesian Flow Found _____

Was a water analysis done? ☐ Yes By whom _____

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other _____

Depth of strata: _____

(9) LOCATION OF WELL by legal description:
County: Marion Latitude: — Longitude: —

Township: 5S N or S, Range: 2W E or W, WM.

Section: 26 SW ¼ NE ¼

Tax Lot: — Lot: — Block: — Subdivision: —

Street Address of Well (or nearest address): SAME

(10) STATIC WATER LEVEL:
_____ ft. below land surface. Date _____

Artesian pressure _____ lb. per square inch. Date _____

(11) WATER BEARING ZONES:
Depth at which water was first found _____

From	To	Estimated Flow Rate	SWL

(12) WELL LOG:
Ground elevation _____

Material	From	To	SWL
Perforate hole from top to bottom			
and pressure grout from bottom up			
using Portland Cement-50 bags			

Date started 3-7-91 Completed 3-11-91

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number 1523

Signed _____ Date _____

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 723

Signed _____ Date _____

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88