STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

RECEIVED MAR 1 ... JAN 21 1986 WATER RESOURCES DEPT SALEM, OREGON

PLEASE TYPE or PRINT IN INK

9s/2W-33aa

(for official use only)

(1) OWNER:
Name Lavelle Sherman
Address 5952 B St
City Marion State Ore

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary Air ☐ Driven ☐
Rotary Mud ☐ Dug ☐
Cable ☑ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Thermal: Withdrawal ☐ Reinjection ☐
Other: Piezometric ☐ Grounding ☐ Test ☐

CASING INSTALLED:
Steel ☑ Threaded ☐ Plastic ☐ Welded ☑
6" Diam. from 1+ ft. to 56 ft. Gauge .250
" Diam. from ft. to ft. Gauge

LINER INSTALLED:
Steel ☐ Threaded ☐ Plastic ☐ Welded ☐
" Diam. from ft. to ft. Gauge

(6) PERFORATIONS:
Perforated? ☐ Yes ☑ No
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot Size Set from ft. to ft.
Diam. Slot Size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☑ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " "
Air test gal./min. with drill stem at ft. hrs.
Bailer test 30 gal./min. with 30 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water 52° Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Special standards: Yes ☐ No ☑
Well seal—Material used cement
Well sealed from land surface to 18 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Amount of sealing material 18 sacks ☑ pounds ☐
How was cement grout placed? 6 gal Water Per bag cement injected Down grout hole
Was pump installed? no Type HP Depth ft.
Was a drive shoe used? ☑ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☑ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL by legal description:
County Marion NE¼ NE¼ of Section 33 of
Township 9S (Township is North or South), Range 2W (Range is East or West), WM.
Tax Lot Lot Block Subdivision
MAILING ADDRESS OF WELL (or nearest address) 5952 B St Marion Ore

(11) WATER LEVEL of COMPLETED WELL:
Depth at which water was first found 30 ft.
Static level 2 ft. below land surface. Date 12-7-85
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 0
Depth drilled 56 ft. Depth of completed well 56 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
top soil	0	6	
Clay Brown + Boulders	6	13	
Clay Brown Sandy	13	29	
Sand Brown	29	41	
Sand + Med Gravel	41	56	

Date work started 12-5-85 /completed 12-7-85
Date well drilling machine moved off of well 12-7- 1985

(unbonded) Water Well Constructor Certification (if applicable):
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Date , 19

(bonded) Water Well Constructor Certification:
Bond 2-504-033 (number) Issued by: Ohio Casualty (Surety Company Name)
On behalf of Bob SCHELER WELL Drilling (type or print name of Water Well Constructor)

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief:
(Signed) Bob Scheler (Water Well Constructor)
(Dated) 12-7-85

NOTICE TO WATER WELL CONSTRUCTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*46866-690