NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

MARI... 15572 NC

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED JUN - 1 1977 WATER RESOURCES DEPT. SALEM, OREGON

State Well No. 9S/1E-3ca
State Permit No.

(1) OWNER:
Name Mr. & Mrs Joseph P. Schmitz
Address 19031 Fern Ridge Rd. S.E., Stayton

(2) TYPE OF WORK (check):
New Well ☐ Deepening ☐ Reconditioning ☒ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

CASING INSTALLED: Threaded ☐ Welded ☒
5" Diam. from 135 ft. to 300 ft. Gage 3/16"
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS: Perforated? ☒ Yes ☐ No.
Type of perforator used Acet. torch
Size of perforations 3/8 in. by 5 in.
25 perforations from 300 ft. to 280 ft.
10 perforations from 280 ft. to 135 ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" Check original log " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Check original log
Well sealed from land surface to ft.
Diameter of well bore to bottom of seal in.
Diameter of well bore below seal in.
Number of sacks of cement used in well seal sacks
How was cement grout placed?
Was a drive shoe used? ☐ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☐ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☐ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Marion Driller's well number 910 Repair
NE ¼ SW ¼ Section 3 T. 9S R. 1E W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 296 ft.
Static level 108 ft. below land surface. Date 5/10/77
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 6"
Depth drilled 300 ft. Depth of completed well 300 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. **Report each change in position of Static Water Level and indicate principal water-bearing strata.**

MATERIAL	From	To	SWL
Installed 165' of 5" liner because of shattered basalt.			

Work started 5/9/77 19 Completed 5/10/77 19
Date well drilling machine moved off of well 5/10/77 19

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] [illegible] Tolmasoff (Drilling Machine Operator) Date 5/28/ 19 77
Drilling Machine Operator's License No. 320

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Pete Tolmasoff Well Drilling (Person, firm or corporation) (Type or print)
Address Turner, Ore.
[Signed] Peter J. Tolmasoff (Water Well Contractor)
Contractor's License No. 410 Date 5/28/77 19

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119