MARI 17275

MAY 21 1991

WATER RESOURCES DEPT.
SALEM, OREGON

8S/3W/14 aa

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 22894

(1) OWNER:
Well Number

Name Bernard Hunt.
Address 1245 Cottage N.E
City Salem. State Or. Zip

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 165 ft.
Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
16	0	25	Cement	0	25	8
8	25	52	Cement	25	52	8
4	53	165				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	4	0	52	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
8		162	1 hr.

Temperature of water 51° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Marion. Latitude Longitude
Township 8S N or S. Range 3W E or W. WM.
Section 14 N.E ¼ N.E ¼
Tax Lot 81250-732 Lot Block Subdivision
Street Address of Well (or nearest address) 1831 Burns Rd. S.E
Salem, Or

(10) STATIC WATER LEVEL:
37 ft. below land surface. Date March 22, 1991
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 124

From	To	Estimated Flow Rate	SWL
124	153	8 GPM	37

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Soil	0	3	
Boulders + Clay	3	18	
Clay + Gravel	18	45	
Rock Black	45	80	
Rock Black + Brown	80	97	
Rock Black Very Hard.	97	124	
Rock Grey	124	145	
Rock Black	145	165	37

Date started March 22, 1991 Completed March 22, 1991

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 75
Signed William Gray Date March 22, 1991

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88