16

MAR 17886

JUN 05 1992

WATER RESOURCES DEP
SALEM, OREGON

8S/1E/33ad

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

(START CARD) # 31630

(1) OWNER:
Well Number:
Name Joseph F Troeger
Address 8915 Basil Hill Rd S.E.
City Stayton State Or. Zip 97383

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☒ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 330 ft.
Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10	0	20	Cement	0	20	7
8	20	56'6"	Cement	20	56'6"	10
6	56'6"	330				

How was seal placed: Method ☐ A ☒ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	56'6"	250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4"	0	330	160#	☐	☒	☒	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Skil Saw.
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
230	330	1/8 x 6	110		4"	☐	☒
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
25		320.	1 hr.

Temperature of water 56° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Marion Latitude ' " Longitude ' "
Township 8S. N or S. Range 1E E or W. W.M.
Section 33 S.E. ¼ N.E. ¼
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address) 8915 Basil Hill Rd S.E
Stayton, Or.

(10) STATIC WATER LEVEL:
230 ft. below land surface. Date May 12, 1992
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found

From	To	Estimated Flow Rate	SWL
270	300	25	230

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Soil	0	3	
Clay Red	3	35	
Claystone	35	50	
Rock Hard	50	135	
Rock Med Hard	135	205	
Rock Hard	205	270	
Rock Broken - Honeycomb.	270	300	
Rock Hard.	300	330	230

Date started May 6, 1992 Completed May 12, 1992

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 75
Signed Date May 12, 1992

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88