STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

MARI 18762

RECEIVED
NOV 16 1993
WATER RESOURCES DEPT.
SALEM, OREGON

6S/1E/30dd

(START CARD) # 58028

(1) OWNER:
Well Number
Name Gregg Chernishoff
Address 34425 S Meridian Rd
City Woodburn State OR Zip 97071

(2) TYPE OF WORK:
☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☑ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☑ No Depth of Completed Well 180 ft.
Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
12"	0	60	Cement	0	60	25 Sacks
8"	60	180				

How was seal placed: Method ☐ A ☐ B ☑ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	0	60	250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s) 60

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
100+		180	1 hr.

Temperature of Water 54 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Marion Latitude Longitude
Township 6S N or S. Range 1E E or W. WM.
Section 30 S.E. ¼ N.W. ¼
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address) 15774 S Abiqua Rd

(10) STATIC WATER LEVEL:
60 ft. below land surface. Date 10-24-93
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 120

From	To	Estimated Flow Rate	SWL
120	180	100+	60'

(12) WELL LOG:
Ground elevation

Material			From	To	SWL
Soil		Red	0	6	
Clay		Brown	6	20	
Rock	Broken	Gray	20	30	
Rock		Gray	30	120	
Rock	w/ Wtr	Gray	120	180	60'

Date started 10-19-93 Completed 10-24-93

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Signed Rick Mallett WWC Number 1572
Date 11-12-93

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

Signed Dan Mallett WWC Number 1563
Date 11-12-93

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91