MARI 19058

8s/2w/30cc

STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

MARI 19058

JUN 29 1994

(START CARD) # 43670

(1) OWNER: Well Number

Name Gene Hiemstra

Address 221 Friendship

City Salem State OR Zip 97302

(2) TYPE OF WORK:
☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☑ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☑ No Depth of Completed Well 160 ft.
Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	40	Bentonite	0	40	18 sacks
6"	40	160				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	1	59	250	☑	☐	☑	☐
Liner:	5"	1	160	188	☑	☐	☑	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☑ Perforations Method torch
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
120	160	5"	180	1/4		☐	☑

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
20		160	1 hr.

Temperature of Water 54 Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Marion Latitude Longitude
Township 8S N or S. Range 2W E or W. WM.
Section 30 SW ¼ SW ¼
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address) 7716 Battle Cr. Rd Salem, OR

(10) STATIC WATER LEVEL:
75' ft. below land surface. Date 5-26-94
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 120

From	To	Estimated Flow Rate	SWL
120	160	20	75

(12) WELL LOG:
Ground elevation

Material			From	To	SWL
Soil		Red	0	2	
Clay		Red	2	8	
Rock	Broken	Gray	8	25	
Rock	Hard	Gray	25	120	
Rock	W/B	Gray	120	160	75

Date started 5-22-94 Completed 5-26-94

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number 1563
Signed Rick Mallett Date 6-18-94

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1563
Signed Dan Mallett Date 6-18-94

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91