MAR 19955

RECEIVED

SEP 7 - 1995

WATER RESOURCES DEPT
SALEM, OREGON

09S/02W/29 Ac

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

(START CARD) # 70086

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number # 1

Name Felix & Saral Dolan
Address 1142 Wiltsey Rd SE
City Salem State Ore Zip 9730

(2) TYPE OF WORK
[✓] New Well [ ] Deepening [ ] Alteration (repair/recondition) [ ] Abandonment

(3) DRILL METHOD:
[✓] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Other

(4) PROPOSED USE:
[✓] Domestic [ ] Community [ ] Industrial [ ] Irrigation
[ ] Thermal [ ] Injection [ ] Livestock [ ] Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval [ ] Yes [✓] No Depth of Completed Well 220' ft.
Explosives used [ ] Yes [✓] No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10"	0	59	cement	41	59'	4 Bags
6"	59	220	Bentonite	0	41	20 Bags

How was seal placed: Method [ ] A [ ] B [✓] C [ ] D [ ] E
[✓] Other Filled to top with Dry Bentonite
Backfill placed from 220 ft. to 240 ft. Material ½-crush
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	59	250	✓		✓	
Liner:	4"	0	220			✓	✓	

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
[ ] Perforations Method Saw cut
[ ] Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
140	220	1/8	40	6" lon			✓

(8) WELL TESTS: Minimum testing time is 1 hour
[ ] Pump [ ] Bailer [✓] Air [ ] Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
5 GPM		220	1 hr.

Temperature of water 56° Depth Artesian Flow Found
Was a water analysis done? [ ] Yes By whom
Did any strata contain water not suitable for intended use? [ ] Too little
[ ] Salty [ ] Muddy [ ] Odor [ ] Colored [ ] Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Marion Latitude Longitude
Township 9 S N or S Range 2 W E or W. WM.
Section 29 SW 1/4 ne 1/4
Tax Lot 62055 Lot Block Subdivision
Street Address of Well (or nearest address)
13241 Woodland Ln SE

(10) STATIC WATER LEVEL:
65' ft. below land surface. Date 9/5/95
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found

From	To	Estimated Flow Rate	SWL
80'	220	8 GPM	

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Soil	0	1	
Brown Clay w/Rock	1	40	
Broken Rock	40	53	
Rock	53	78	
Broken w/wite-tan	78	80	
Rock w/Gray Layers	80		
		220	

ROBINSON DRILLING
WELLS & PUMPS
4520 Dallas-Salem Hwy.
Salem, Ore. 97304
371-1844

Date started 8/15/95 Completed 9/5/95

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number 1585
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1585
Signed Date 9-7-95

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER