NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED
SEP 18 1968
STATE ENGINEER
SALEM OREGON

MARION 4468

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

State Well No. 6/2w-14 27ca

State Permit No. G-4771

(1) OWNER:
Name E. T. Kasper
Address 6644 Labish Center Road, Salem, Oregon

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☒ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

(5) CASING INSTALLED:
Threaded ☐ Welded ☒
12" Diam. from 0 ft. to 107 ft. Gage 250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS:
Perforated? ☒ Yes ☐ No.
Type of perforator used Mills
Size of perforations 1/4 in. by 2 1/2 in.
505 perforations from 106 ft. to 65 ft.
540 perforations from 64 ft. to 45 ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.
Static level 5 ft. below land surface Date 8-30-68
Artesian pressure lbs. per square inch Date

(9) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☒ Yes ☐ No If yes, by whom? Driller
Yield: 330 gal./min. with 80 ft. drawdown after 4 hrs.
400 " 85 " 4 "
" 500 " 90 " 4 "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m. Date
Temperature of water Was a chemical analysis made? ☐ Yes ☐ No

(10) CONSTRUCTION:
Well seal—Material used Drill cuttings Puddle clay
Depth of seal 20 ft.
Diameter of well bore to bottom of seal 14 in.
Were any loose strata cemented off? ☐ Yes ☒ No Depth
Was a drive shoe used? ☒ Yes ☐ No
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(11) LOCATION OF WELL:
County Marion Driller's well number 1347
¼ ¼ Section 14 T. 6 R. 2W W.M.
Bearing and distance from section or subdivision corner

(12) WELL LOG:
Diameter of well below casing
Depth drilled 107 ft. Depth of completed well 107 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
Top Soil	0	2	
Brown Clay	2	18	
Brown Sand & gravel, clay	18	60	
Brwon Sand & clay	60	65	
Black sand & gravel, clay	65	107	5

Work started August 1, 1968 Completed August 30, 1968
Date well drilling machine moved off of well August 31, 1968

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Lyle Bechtold (Drilling Machine Operator) Date August 31 1968
Drilling Machine Operator's License No. 151

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
NAME WILLAMETTE DRILLING COMPANY (Person, firm or corporation) (Type or print)
Address 7641 35th Ave NE Salem, Oregon 97303
[Signed] Emil O. Beier (Water Well Contractor)
Contractor's License No. 2 Date August 31, 1968

(USE ADDITIONAL SHEETS IF NECESSARY)