mari 51244

RECEIVED
DEC 30 1996
WATER RESOURCES DEPT.
SALEM, OREGON

I.D. # L10945

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

(START CARD) # 85413

(1) OWNER:
Name Steve Whitbeck Well Number
Address 13374 Marlatt Rd.
City Jefferson State Ore. Zip 97352

(2) TYPE OF WORK
☐ New Well ☐ Deepening ☑ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☑ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☒ Yes ☐ No Depth of Completed Well 52 ft.
Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
	SEAL NOT ALTERED					

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other
Backfill placed from 125 ft. to 52 ft. Material Portland CEMENT w/
Gravel placed from ft. to ft. Size of gravel 2% bentonite

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

N/A

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☑ Perforations Method Mill's Knife
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
37'	41'	1/4" x 1 1/4"	44			☐	☐
						☑	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☑ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.
10+GPM	25'		2 1/2 hrs.

Temperature of water 56° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Marion Latitude Longitude
Township 9S N or S Range 3W E or W. WM.
Section 30 SE 1/4 NW 1/4
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address) 3155 Talbot Rd. S.
Jefferson, Ore. 97352

(10) STATIC WATER LEVEL:
10 ft. below land surface. Date Nov. 20, '96
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found

From	To	Estimated Flow Rate	SWL
37'	41'	10+GPM	10'

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
PROCEDURE:			
200'			
4" PVC liner removed; hole bridged @ 125' + special standard to cement hole from 125'-50'; 20 sacks cement w/ less than 5% bentonite/sack cement used + final depth is 52'.			
6" casing perforated to allow water from alluvial aquifer to be used as water from claystone proved undesirable.			

Date started Nov. 14, '96 Completed Nov. 20, 1996

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 633
Signed Michael Waldroop Date Nov. 20, '96

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER