NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT
SALEM, OREGON 97310
within 30 days from the date of well completion.

547
M-21

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

State Well No. 6/3W-36
State Permit No.

(1) OWNER:
Name A.C. MILLER
Address 6255 Radiant Dr. NE
Salem, Oregon

(2) TYPE OF WORK (check):
New Well ☑ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☐ Driven ☐
Cable ☑ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☑ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED: Threaded ☐ Welded ☑
6" Diam. from +1 ft. to 65 ft. Gage 250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS: Perforated? ☐ Yes ☑ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS: Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS: Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☐ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test 31 gal./min. with 24 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used portland cement
Well sealed from land surface to 25 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 15 sacks
How was cement grout placed? air grout pump
Was a drive shoe used? ☑ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☐ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Marion Driller's well number
¼ ¼ Section 36 T. 6S R. 3W W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 40 ft.
Static level 17 ft. below land surface. Date 3-19
Artesian pressure lbs. per square inch. Date

(12) WELL LOG: Diameter of well below casing 0"
Depth drilled 65 ft. Depth of completed well 65 ft.
Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Brown clay	0'	32'	
Fine-coarse sand + small-medium gravel (brown)	32'	59'	
Slightly cemented gravel	59'	62'	
Small-medium gravel w/ fine-coarse sand (water)	62'	65'	17'

RECEIVED
APR 1 1980
WATER RESOURCES DEPT
SALEM, OREGON

Work started March 18 19 80 Completed March 20 19 80
Date well drilling machine moved off of well March 21 19 80

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Michael Waldroop (Drilling Machine Operator) Date 3-20, 1980
Drilling Machine Operator's License No. 873

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name MILLER + WEST DRILLING (Person, firm or corporation) (Type or print)
Address 5875 GAGIN RD SE
[Signed] Michael Waldroop (Water Well Contractor)
Contractor's License No. 633 Date 3-20, 1980

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119