Pam had sent him a letter requesting the well report ... 5656

WATER WELL REPORT
STATE OF OREGON

RECEIVED
MAR 7 1983
WATER RESOURCES DEPT.
SALEM, OREGON

State Well No. 6S/1E-19dd (Copy)

State Permit No. .....

(1) OWNER:
Name Harold Anderson
Address Trees
City Silverton State Ore.

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary Air ☒ Driven ☐
Rotary Mud ☐ Dug ☐
[illegible] ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐
Thermal: Withdrawal ☐ Reinjection ☐

(5) CASING INSTALLED:
Steel ☒ Plastic ☐
Threaded ☐ Welded ☒
6" Diam. from 0 ft. to 21 ft. Gauge .250
" Diam. from ..... ft. to ..... ft. Gauge .....

LINER INSTALLED:
4" Diam. from 0 ft. to 112 ft. Gauge 160 lbs PVC

(6) PERFORATIONS:
Perforated? ☐ Yes ☐ No
Type of perforator used Skilsaw
Size of perforations 1/8 in. by 6 in.
100 perforations from 80 ft. to 113 ft.
..... perforations from ..... ft. to ..... ft.
..... perforations from ..... ft. to ..... ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name .....
Type ..... Model No. .....
Diam. ..... Slot Size ..... Set from ..... ft. to ..... ft.
Diam. ..... Slot Size ..... Set from ..... ft. to ..... ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☐ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
Air test 75 gal./min. with drill stem at 113 ft. 1 hrs.
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ..... ft.

(9) CONSTRUCTION:
Special standards: Yes ☐ No ☒
Well seal—Material used Cement
Well sealed from land surface to 21 ft.
Diameter of well bore to bottom of seal 10 in.
Diameter of well bore below seal 6 in.
Number of sacks of cement used in well seal 7 sacks
How was cement grout placed? Pressure grouted
.....
.....
Was pump installed? No Type ..... HP ..... Depth ..... ft.
Was a drive shoe used? ☐ Yes ☒ No Plugs ..... Size: location ..... ft.
Did any strata contain unusable water? ☐ Yes ☐ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel: .....
Gravel placed from ..... ft. to ..... ft.

(10) LOCATION OF WELL:
County Marion Driller's well number
SE ¼ SE ¼ Section 19 T. 6 S R. 1E W.M.
Tax Lot # Lot Blk Subdivision
Address at well location:
N Abiqua Rd

(11) WATER LEVEL: Completed well.
Depth at which water was first found 96 ft.
Static level 55 ft. below land surface. Date 8/19/82
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 6
Depth drilled 113 ft. Depth of completed well 113 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Topsoil	0	5	
Red Clay	5	9	
Black Basalt	9	41	
Broken "	41	63	
Brown Viscidar Basalt	61	101	
Black Basalt	101	113	

Work started 8/17 19 82 Completed 8/19 19 82
Date well drilling machine moved off of well 8/19 19 82

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Robert Friesen Date Sept 4 1982
(Drilling Machine Operator)
Drilling Machine Operator's License No. 760

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Friesen Drilling Co (Person, firm or corporation) (Type or print)
Address 18075 S. Abiqua Rd NE
[Signed] Robert Friesen (Water Well Contractor)
Contractor's License No. 566 Date 9-4, 1982

NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*12658-690