STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

MARI 56885

WELL ID # L 49305
START CARD # 82084

(1) OWNER:
Well Number: _____
Name: Goschie Farms
Address: 7365 Meridian Rd
City: Silverton State: OR Zip: 97381

(2) TYPE OF WORK:
☐ New Well ☒ Deepening ☐ Alteration (repair/ recondition) ☐ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other: _____

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other _____

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No
Depth of Completed Well 232'
Explosives Used ☐ Yes ☒ No Type --- Amount ---

HOLE Diameter	From	To	Material	SEAL From	To	sacks or pounds
6"	124'	232'	---	---	---	---

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other _____
Backfill placed from _____ to _____ Material _____
from _____ to _____ Material _____
Gravel placed from _____ to _____ Size of gravel _____

(6) CASING/LINER:
CASING:

Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Orig.				☐	☐	☐	☐
				☐	☐	☐	☐
				☐	☐	☐	☐
				☐	☐	☐	☐

LINER:

4"	-1	230'	.200	☐	☒	☒	☐
				☐	☐	☐	☐

Final location of Shoe(s): _____

(7) PERFORATIONS/SCREENS:
☒ Perforations Method: Saw
☐ Screen Type: _____ Material: PVC

From	To	Slot Size	No.	Diameter	Tele/pipe size	Casing	Liner
190'	230'	1/8x6	40	4"	P	☐	☒
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☒ Air ☐ Flowing Artesian

Yield gpm	Drawdown	Drill Stem at	Time
			1 hr.
28		232	2 hr.

Temperature of water 53 Depth Artesian Flow Found ---
Was a water analysis done? --- By whom: ---
Did any strata contain water not suitable for intended use? (explain)

Depth of Strata: ---

(9) LOCATION OF WELL by legal description:
County: Marion Latitude: _____ Longitude: _____
Township: 6S Range: 1E
Section: 19 NW ¼ NW ¼
Tax Lot: N/A Lot: N/A Block: N/A Subdivision: N/A
Street Address of Well (or nearest address) _____
15777 N. Abiqua Rd NE Silverton, OR

(10) STATIC WATER LEVEL:
105' Ft. below land surface Date 10/08/02
Artesian pressure --- lb. per sq. in. Date ---

(11) WATER BEARING ZONES:
Depth at which water was first found 131'

From	To	Est. Flow Rate	SWL
131'	133'	10 GPM	
209'	224'	28 GPM	105

(12) WELL LOG: Ground Elevation: _____

Material	From	To	SWL
Basalt Gray Hard	124	131	
Basalt Brown Weathered	131	133	
Basalt Gray Hard	133	144	
Basalt Brown - Black Med	144	153	
Basalt Gray Hard	153	181	
Basalt Gray Fract	181	190	
Basalt Black Large Fract	190	202	
Claystone Green Med	202	209	
Basalt Weathered Black - Brown	209	221	
Basalt Black Hard	221	224	105
Basalt Black Med	224	232	105

RECEIVED
OCT 15 2002
WATER RESOURCES DEPT
SALEM, OREGON

Date Started: 10/07/02 Completed: 10/08/02

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number 723
Signed _____ Date 10/08/02

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 723
Signed _____ Date 10/08/02

ORIGINAL & FIRST COPY - Water Resources Department SECOND COPY - Constructor THIRD COPY - Customer