MARI 63337

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765 & OAR 690-205-0210)

WELL LABEL # L 105230

START CARD # 206208

(1) LAND OWNER

Owner Well I.D. _____

First Name ROY Last Name STUBBS SR

Company _____

Address 6505 FRUITLAND RD NE

City SALEM State OR Zip 97317

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Conversion
☒ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD

☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☐ Other _____

(4) PROPOSED USE

☐ Domestic ☒ Irrigation ☐ Community
☐ Industrial/ Commericial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other _____

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)

Depth of Completed Well 127 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/ lbs
14	0	20	Bentonite	0	20	25	S

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other Bentonite dry

Backfill placed from _____ ft. to _____ ft. Material _____

Filter pack from _____ ft. to _____ ft. Material _____ Size _____

Explosives used: ☐ Yes Type _____ Amount _____

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
◉	○	6	☒	1	127	.250	◉	○	☒	
○	○		☐				○	○	☐	
○	○		☐				○	○	☐	
○	○		☐				○	○	☐	
○	○		☐				○	○	☐	

Shoe ☐ Inside ☐ Outside ☐ Other Location of shoe(s) _____

Temp casing ☐ Yes Dia _____ From _____ To _____

(7) PERFORATIONS/SCREENS

Perforations Method _____

Screens Type _____ Material _____

Perf/Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

○ Pump ○ Bailer ○ Air ○ Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
	N/A		

Temperature N/A °F Lab analysis ☐ Yes By _____

Water quality concerns? ☐ Yes (describe below)

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County MARION Twp 7 S N/S Range 2 W E/W WM

Sec 22 SW 1/4 of the SW 1/4 Tax Lot 2600

Tax Map Number _____ Lot _____

Lat ° ' " or _____ DMS or DD

Long ° ' " or _____ DMS or DD

◉ Street address of well ○ Nearest address

6505 FRUITLAND RD NE SALEM,OR

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Predeepening	10-15-2010		☐	52
Completed Well			☐	

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found N/A

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
					☐	
	N/A				☐	
					☐	
					☐	
					☐	

(11) WELL LOG

Ground Elevation _____

Material	From	To
Over drilled 8 inch casing to reseal well. Added 8		
inches of casing to bring top 1 foot above ground		
level.		

Date Started 10-13-2010 Completed 10-15-2010

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1629 Date 10-25-2010

Password : (if filing electronically) _____

Signed _____

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1273 Date 10-25-2010

Password : (if filing electronically) _____

Signed Floyd Seppe

Contact Info (optional) _____

RECEIVED
OCT 27 2010
WATER RESOURCES DEPT
SALEM OREGON

ORIGINAL - WATER RESOURCES DEPARTMENT

THIS REPORT MUST BE SUBMITTED TO THE WATER RESOURCES DEPARTMENT WITHIN 30 DAYS OF COMPLETION OF WORK

Form Version: 0.95