STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

MARI 72065
3/2/2026

WELL I.D. LABEL# L
START CARD # 1081343
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name ALEX Last Name LABUNSKY
Company WEST COAST HOME SOLUTIONS
Address 25030 SW PARKWAY AVE. STE 110
City WILSONVILLE State OR Zip 97070

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Conversion
☐ Alteration (complete 2a & 10) ☒ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:	6	☒	0.75	59		◉	○	☐	☒

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☒ Other PUMP HOIST

(4) PROPOSED USE

☒ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☐ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☐ (Attach copy)
Depth of Completed Well 0.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
6	0	59	Bentonite Chips	2.5	5.5	1	S
					Calculated	1	
			Cement with 4% Bento	5.5	59	10	S
					Calculated	8	

Seal placement method: ☐ A ☐ B ☒ C ☐ D ☐ E ☒ Other: POURED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: ☐ Type Amount
Seal Placement Begin Date 2/24/2026 Begin Time 13 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount 1.00 Sacks Actual Amount 1.00 Sacks

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

Temp casing ☐ Yes Dia From + ☐ To

(7) PERFORATIONS/SCREENS

Perforations Method Mills Knife
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Perf	Casing	6	3	55	.5	1.5	212	

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Temperature °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 65 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County MARION Twp 7.00 S N/S Range 3.00 W E/W WM
Sec 35 SE 1/4 of the NE 1/4 Tax Lot 3700
Tax Map Number Lot
Lat ° ' " or 44.91955000 DMS or DD
Long ° ' " or -123.01284000 DMS or DD
◉ Street address of well ○ Nearest address
2150 25TH ST SE SALEM OR 97302

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration	2/24/2026		☐	8.5
Completed Well			☐	

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Ground Elevation 189.70 FT

Material	From	To
Existing Bore Hole	0	59

Construction
Begin Date 2/24/2026 Begin Time 09 00 End Date 2/25/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 2099 Date 2/27/2026
Signed KEVIN MANGERS (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1273 Date 3/2/2026
Signed FLOYD SIPPEL (E-filed)
Drilling Company: Sippel Well Drilling, Inc.

WATER SUPPLY WELL REPORT - continuation page

MARI 72065

3/2/2026

WELL I.D. LABEL# L

START CARD # 1081343

ORIGINAL LOG #

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

Water Quality Concerns

From	To	Description	Amount	Units

(5) BORE HOLE CONSTRUCTION

BORE HOLE

Dia	From	To

SEAL

Material	From	To	Amt	sacks/ lbs
		Calculated		
		Calculated		
		Calculated		
		Calculated		

FILTER PACK

From	To	Material	Size

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(11) WELL LOG

Material	From	To

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

Name of person(s) who assisted with construction and Trainee License # / Helper #

Assistant Name	Type	#

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Comments/Remarks

No original well log located for this well. 39 in of casing cut off to 2.5 ft below ground level for future development. Cement settled 3 ft below cut off level and topped with bentonite. Hole to be filled with soil & gravel.

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

MARI 72065

3/2/2026

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.91955000 Datum: WGS84
Longitude: -123.01284000
Township/Range/Section/Quarter-Quarter Section:
WM7.00S3.00W35SENE
Address of Well:
2150 25TH ST SE SALEM OR 97302

Startcard: 1081343

Printed: February 27, 2026

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor