WATER WELL REPORT
STATE OF OREGON

MAR 1 7 80

RECEIVED
JAN 3 1984
WATER RESOURCES DEPT.
SALEM, OREGON

State Well No. 4S/1W-27

State Permit No.

(1) OWNER:

Name PABLO CARBAJAL

Address XXX 17018 HWY 99 E

City HUBBARD, OREGON 97032

(2) TYPE OF WORK (check):

New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐

If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary Air ☐ Driven ☐
Rotary Mud ☐ Dug ☐
[illegible] ☒ Bored ☐

(4) PROPOSED USE (check):

Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐
Thermal: Withdrawal ☐ Reinjection ☐

(5) CASING INSTALLED:

Steel ☒ Plastic ☐
Threaded ☐ Welded ☒

6" Diam. from +1 ft. to 126 ft. Gauge .250

" Diam. from ft. to ft. Gauge

[illegible] LINER INSTALLED:

" Diam. from ft. to ft. Gauge

(6) PERFORATIONS:

Perforated? ☐ Yes ☒ No

Type of perforator used

Size of perforations in. by in.

perforations from ft. to ft.

perforations from ft. to ft.

perforations from ft. to ft.

(7) SCREENS:

Well screen installed? ☐ Yes ☒ No

Manufacturer's Name

Type Model No.

Diam. Slot Size Set from ft. to ft.

Diam. Slot Size Set from ft. to ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☒ No If yes, by whom?

[illegible]: gal./min. with ft. drawdown after hrs.
" " " "

Air test gal./min. with drill stem at ft. hrs.

Bailer test 15 gal./min. with 40 ft. drawdown after 1 hrs.

Artesian flow g.p.m.

[illegible]perature of water 51 Depth artesian flow encountered ft.

(9) CONSTRUCTION:

Special standards: Yes ☐ No ☒

Well seal—Material used CEMENT

Well sealed from land surface to 20 ft.

Diameter of well bore to bottom of seal 10 in.

Diameter of well bore below seal 6 in.

Number of sacks of cement used in well seal 9 sacks

How was cement grout placed? PRESSURE GROUTED FROM BOTTOM

Was pump installed? yes Type SUB. 1 HP Depth 100 ft.

Was a drive shoe used? ☒ Yes ☐ No Plugs Size: location ft.

Did any strata contain unusable water? ☐ Yes ☒ No

Type of Water? depth of strata

Method of sealing strata off

Was well gravel packed? ☐ Yes ☒ No Size of gravel:

Gravel placed from ft. to ft.

(10) LOCATION OF WELL:

County MARION Driller's well number 83-4

¼ ¼ Section 27 T. 4S R. 1W W.M.

Tax Lot # Lot Blk Subdivision

Address at well location:

(11) WATER LEVEL: Completed well.

Depth at which water was first found 78 ft.

Static level 50 ft. below land surface. Date 11-15-83

Artesian pressure lbs. per square inch. Date

(12) WELL LOG:

Diameter of well below casing 0

Depth drilled 126 ft. Depth of completed well 126 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
TOP SOIL	0	1	
BROWN CLAY	1	15	
BROWN SANDY CLAY	15	65	
LIGHT BROWN CLAY XXX &	65		
SAND		70	
LIGHT BROWN CLAY	70	78	
BLACK SAND (HEAVING)	78	100	
DARK GRAY CLAY & BLACK	100		78
SAND		102	
BLACK SAND	102	110	
DARK GRAY CLAY	110	118	
BLACK SAND & GRAVEL	118	126	36

Work started 10-20- 1983 Completed 11-20 1983

Date well drilling machine moved off of well 11-30 1983

Drilling Machine Operator's Certification:

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.

[Signed] Thomas Flores (Drilling Machine Operator) Date 12-28, 1983

Drilling Machine Operator's License No. 978

Water Well Contractor's Certification:

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.

Name FLORES WELL DRILLING (Person, firm or corporation) (Type or print)

Address 10315 RIVER RD. N.E. SALEM, 97303

[Signed] Thomas Flores (Water Well Contractor)

Contractor's License No. 590 Date 12-28-83, 19

NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*12658-690