NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON
(Please type or print)

RECEIVED
MAY 15 1979
WATER RESOURCES DEPT. SALEM, OREGON

(Do not write above this line)

State Well No. 8S/1W-4

State Permit No. 8602

(1) OWNER:
Name Oak Lane Farms Inc.
Address 8167 Oak Lane NE
Mt. Angel, Oregon 97362

(2) TYPE OF WORK (check):
New Well ☒ Deepening ☐ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

(5) CASING INSTALLED:
Threaded ☐ Welded ☒
12" Diam. from +1 ft. to 110 ft. Gage .250
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS:
Perforated? ☐ Yes ☒ No
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " "
AIR " " "
~~Bailer~~ test 800 gal./min. with 100 ft. drawdown after 3 hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Cement Grout
Well sealed from land surface to 110 ft.
Diameter of well bore to bottom of seal 16 in.
Diameter of well bore below seal 12 in.
Number of sacks of cement used in well seal 97 sacks
How was cement grout placed? Pressure
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Marion Driller's well number
¼ ¼ Section 4 T. 8S R. 1W W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found 345 ft.
Static level 170 ft. below land surface. Date 3/2/79
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 12"
Depth drilled 385 ft. Depth of completed well 385 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Soil	0	1	
Clay & Cobbles	1	4	
Decomposed Basalt Brown	4	21	
Clay Soft Brown	21	26	
Basalt Hard Grey	26	77	
Claystone Medium Green	77	101	
Basalt Hard Grey	101	135	
Basalt Med. Black	135	147	
Basalt Hard Grey	147	345	
Basalt Med. Porous	345	361	WB
Basalt Hard Grey	361	378'	
Claystone Med. Grey	378	385	

Work started 2/8 1979 Completed 3/2 1979
Date well drilling machine moved off of well 3/2 1979

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] (Drilling Machine Operator) Date 3/3, 1979
Drilling Machine Operator's License No. 720

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name West Coast Drilling Co., Inc. (Person, firm or corporation) (Type or print)
Address 220 Academy St., Mt. Angel, OR 97362
[Signed] (Water Well Contractor)
Contractor's License No. 519 Date 3/3/, 1979

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119