NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT,
SALEM, OREGON 97310
within 30 days from the date of well completion.

MORR 157

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

RECEIVED
APR 25 1978
WATER RESOURCES DEPT.
SALEM, OREGON

State Well No. 25/26E-23cb
State Permit No.

(1) OWNER:
Name Hail Turner + Robert Schultz
Address Rt 2 Box 2064
Heppner, Oregon 97836

(2) TYPE OF WORK (check):
New Well ☐ Deepening ☒ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☒ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☐ Other ☐

(5) CASING INSTALLED:
Threaded ☐ Welded ☐
None Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

(6) PERFORATIONS:
Perforated? ☐ Yes ☐ No
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☐ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☐ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " "
air 75 " 162 " 1 "
~~Bailer~~ air test 100 gal./min. with 219 ft. drawdown after 1 hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Not disturbed
Well sealed from land surface to ft.
Diameter of well bore to bottom of seal in.
Diameter of well bore below seal in.
Number of sacks of cement used in well seal sacks
How was cement grout placed?
Was a drive shoe used? ☐ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☐ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☐ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Morrow Driller's well number
N.W ¼ SW ¼ Section 23 T. 2S. R. 26E. W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found ft.
Static level 102 ft. below land surface. Date 4-20-78
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
Diameter of well below casing 6"
Depth drilled 118 ft. Depth of completed well 428 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Basalt, black	310	344	
Basalt, hard, gray	344	401	
Basalt, black w/green sapphire	401	426	W.B.
Basalt, hard, gray	426	428	

Work started 4-19 1978 Completed 4-20 1978
Date well drilling machine moved off of well 4-20 1978

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Donald D. Osborn Date 4-20, 1978
(Drilling Machine Operator)
Drilling Machine Operator's License No. 1027

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name TROY GRIFFIN
(Person, firm or corporation) (Type or print)
Address 900 HERMISTON AVE. HERMISTON ORE.
[Signed] Troy Griffin
(Water Well Contractor)
Contractor's License No. 65 Date 4-20, 1978

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119