NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

WATER WELL REPORT
STATE OF OREGON (Please type or print) (Do not write above this line)

MORR 232

State Well No. 3s/25E-34d

State Permit No.

(1) OWNER:
Name Harold Wright
Address Rt 1
Heppner, Oregon 97836

(2) TYPE OF WORK (check):
New Well ☐ Deepening ☒ Reconditioning ☒ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☒ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☒ Test Well ☐ Other ☐

(5) CASING INSTALLED:
Threaded ☐ Welded ☐
None" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage
" Diam. from ft. to ft. Gage

PERFORATIONS:
Perforated? ☐ Yes ☐ No.
Type of perforator used
Size of perforations in. by in.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☐ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☐ No If yes, by whom?
d: gal./min. with ft. drawdown after hrs.
" " "
" " "
AIR Baller test 400 gal./min. with 605 ft. drawdown after 2 hrs.
sian flow g.p.m.
T perature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:
Well seal—Material used Not disturbed
Well sealed from land surface to ft.
Diameter of well bore to bottom of seal in.
Diameter of well bore below seal in.
Number of sacks of cement used in well seal sacks
How was cement grout placed?
Was a drive shoe used? ☐ Yes ☐ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☐ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☐ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:
County Morrow Driller's well number
¼ SE ¼ Section 34 T. 3S. R. 25E. W.M.
Bearing and distance from section or subdivision corner

(11) WATER LEVEL: Completed well.
Depth at which water was first found ft.
Static level 45 ft. below land surface. Date 5-13-80
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:
10" to 665'
Diameter of well below casing 8" 665' to 1000
Depth drilled 250 ft. Depth of completed well 1000 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Basalt, black	750	810	
Rock, black & blue claystone	810	968	
Basalt	968	980	
Rock, red	980	1000	W.B.

RECEIVED
JUN 2 1980
WATER RESOURCES DEPT
SALEM, OREGON

Work started 4-16 19 80 Completed 5-13 19 80
Date well drilling machine moved off of well 5-13 19 80

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] James T Leitch (Drilling Machine Operator) Date 5-13, 1980
Drilling Machine Operator's License No. 665

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name TROY GRIFFIN (Person, firm or corporation) (Type or print)
Address 900 HERMISTON AVE, HERMISTON ORE
[Signed] Troy Griffin (Water Well Contractor)
Contractor's License No. 65 Date 5-13, 1980

(USE ADDITIONAL SHEETS IF NECESSARY)

SP*45656-119