MORR 52292

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Instructions for completing this report are on the last page of this form.

WELL I.D. # L 112832
START CARD # 212218

(1) LAND OWNER Well Number
Name James or Connie Gordanier
Address 75599 Prickly Pear Lane
City Irrigon State OR Zip 97844

(2) TYPE OF WORK
☑ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☑ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☑ No Depth of Completed Well 280 ft.
Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
12"	0	24				
10"	24	42	Cement	0	42	11 sacks
8"	42	130	Cement	0	130	14 sacks
6"	130	280				

How was seal placed: Method ☐ A ☑ B ☐ C ☐ D ☐ E
☐ Other Calculated seal: 11 sacks, 13 sacks
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	+1	42	.250	☑	☐	☑	☐
	6"	+1	130	.250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s) Cement shoes at 42 and 130

(7) PERFORATIONS/SCREENS:
☐ Perforations Method
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
35		280	1 hr.

Temperature of water 59° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Morrow Latitude Longitude
Township 5N N or S Range 26E E or W. WM.
Section 36 SE 1/4 NE 1/4
Tax Lot 113 Lot Block Subdivision
Street Address of Well (or nearest address) 75599 Prickly Pear Lane Irrigon, OR 97844

(10) STATIC WATER LEVEL:
75 ft. below land surface. Date 11-4-15
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found 22 and 230

From	To	Estimated Flow Rate	SWL
15	22	8	15
230	260	35	75

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Sand	1	15	
Sandy hardpan	15	22	WB
Gray basalt	22	73	
Dark gray clay	73	105	
Gray basalt	105	130	
Dark gray basalt	130	230	
Black basalt	230	260	WB
Black basalt with green clay	260	280	

RECEIVED BY OWRD
DEC 07 2015
SALEM, OR

Date started 10-21-15 Completed 11-4-15

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1219
Signed Patrick Wallace Date 12-2-15

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER