REVISIONS REQUESTED

MULT 127723

1/14/2018

WELL I.D. LABEL# L 126748
START CARD # 1037322
ORIGINAL LOG #

(as required by ORS 537.765 & OAR 690-205-0210)

(1) LAND OWNER

Owner Well I.D.

First Name JOHN Last Name TALBOT

Company

Address 12421 N SRINGVILLE RD

City PORTLAND State OR Zip 97229

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion [ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger [ ] Cable Mud [ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community [ ] Industrial/ Commericial [ ] Livestock [ ] Dewatering [ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)

Depth of Completed Well 350.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	99	Bentonite Chips	0	99	51	S
6	99	350			Calculated	45.18	
					Calculated		

How was seal placed: Method [ ] A [ ] B [ ] C [ ] D [ ] E

[X] Other PORED DRY AND PROD

Backfill placed from ft. to ft. Material

Filter pack from ft. to ft. Material Size

Explosives used: [ ] Yes Type Amount

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

Casing	Liner	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
(•)	( )	6	[X]	2	103	.250	(•)	( )	[X]	[ ]
( )	(•)	4	[X]	1	350	scd 40	( )	(•)	[X]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]
( )	( )		[ ]				( )	( )	[ ]	[ ]

Shoe [ ] Inside [X] Outside [ ] Other Location of shoe(s) 103

Temp casing [ ] Yes Dia From + [ ] To

(7) PERFORATIONS/SCREENS

Perforations Method drilled

Screens Type Material

Perf/ Screen	Casing/ Screen Liner	Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ pipe size
Perf	Liner	4	290	350	.5	0.5	240	4

(8) WELL TESTS: Minimum testing time is 1 hour

( ) Pump ( ) Bailer (•) Air ( ) Flowing Artesian

Yield gal/min	Drawdown	Drill stem/Pump depth	Duration (hr)
7		340	1.5

Temperature 56 °F Lab analysis [ ] Yes By

Water quality concerns? [ ] Yes (describe below) TDS amount 165 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County MULTNOMAH Twp 1.00 N N/S Range 1.00 W E/W WM

Sec 15 SW 1/4 of the NW 1/4 Tax Lot 0400

Tax Map Number Lot

Lat ° ' " or DMS or DD

Long ° ' " or DMS or DD

(•) Street address of well ( ) Nearest address

12421 N SRINGVILLE RD
PORTLAND, OR 97229

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration			[ ]	
Completed Well	12/18/2017		[ ]	290

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 300.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
12/18/2017	290	340	7		[ ]	290
					[ ]	
					[ ]	
					[ ]	
					[ ]	

(11) WELL LOG

Ground Elevation

Material	From	To
brwn clay	0	75
brwn clay with sm gravel embedded	75	90
blueish basalt	90	205
black basalt	205	285
grey basalt pourous	285	345
hard black basalt	345	350

Date Started 12/14/2017 Completed 12/18/2017

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1956 Date 1/14/2018

Signed JOHN ROSS (E-filed)

Contact Info (optional)