Amended 6/23/2025

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

MULT 143228
6/17/2025

WELL I.D. LABEL# L	113903
START CARD #	1078085
ORIGINAL LOG #	MULTNOMAH 143157

(1) LAND OWNER

Owner Well I.D.

First Name MONICA Last Name WORRIX
Company RAIN FOR RENT
Address 11035 NE MARX ST
City PORTLAND State OR Zip 97220

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Conversion
☐ Alteration (complete 2a & 10) ☒ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:	2	☒	2	20	Sch40	○	◉	☒	☐

	Material	From	To	Amt	sacks/lbs
Seal:	Bentonite Chips	0	5	2	Sacks

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger ☐ Cable Mud
☐ Reverse Rotary ☒ Other ABANDONMENT

(4) PROPOSED USE

☐ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☒ Dewatering
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION

Special Standard ☒ (Attach copy)

Depth of Completed Well 0.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
2	0	20	Bentonite Chips	0	20	1	S
					Calculated	1	
					Calculated		

Seal placement method: ☐ A ☐ B ☐ C ☐ D ☐ E ☒ Other: SPECIAL STANDARDS
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size pea grav
Explosives used: ☐ Type Amount
Seal Placement Begin Date 6/16/2025 Begin Time 11 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount 2.00 Sacks Actual Amount 2.00 Sacks

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

Temp casing ☐ Yes Dia From + ☐ To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Temperature 52 °F Lab analysis ☐ Yes By
Water quality concerns? ☐ Yes (describe below) TDS amount 450 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County MULTNOMAH Twp 1.00 N N/S Range 2.00 E E/W WM
Sec 23 NW 1/4 of the NE 1/4 Tax Lot TL 3000
Tax Map Number Lot
Lat ° ' " or 45.56225009 DMS or DD
Long ° ' " or -122.52393495 DMS or DD
○ Street address of well ◉ Nearest address
13705 NE AIRPORT WAY, PORTLAND, OR 97230

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well				

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Ground Elevation 21.45 FT

Material	From	To
PVC Pulled while Pouring Bentonite	0	20

Construction Begin Date 6/16/2025 Begin Time 06 36 End Date 6/16/2025

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 2108 Date 6/17/2025

Signed DUSTIN HUDDLESTON (E-filed)

Drilling Company: PLI Systems Inc (Dustin Huddleston)

WATER SUPPLY WELL REPORT - continuation page

MULT 143228

6/17/2025

WELL I.D. LABEL# L	113903
START CARD #	1078085
ORIGINAL LOG #	MULTNOMAH 143157

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(5) BORE HOLE CONSTRUCTION

BORE HOLE

Dia	From	To

SEAL

Material	From	To	Amt	sacks/lbs
		Calculated		
		Calculated		
		Calculated		
		Calculated		

FILTER PACK

From	To	Material	Size

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

(11) WELL LOG

Material	From	To

Name of person(s) who assisted with construction and Trainee License # / Helper #

Assistant Name	Type	#
STEVEN RIEGER	HELPER MONITORING	8888936

Comments/Remarks

Special Standards Proposal: All casing and screen must be removed during abandonment. Bentonite chips shall be placed in screened portion prior to extractions. Bentonite chips will be kept up inside the screen during extraction. Rodolfo Villagomez assisted with the abandonment.

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

MULT 143228

6/17/2025

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 45.56225009 Datum: WGS84
Longitude: -122.52393495
Township/Range/Section/Quarter-Quarter Section:
WM1.00N2.00E23NWNE
Address of Well:
13705 NE AIRPORT WAY, PORTLAND, OR 97230

Well Label: 113903

Printed: June 17, 2025

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor