Amd 8/31/2026

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

MULT 146021
8/25/2026

WELL I.D. LABEL# L 149044
START CARD # 1082940
ORIGINAL LOG # MULTNOMAH 145772

(1) LAND OWNER

Owner Well I.D. _____

First Name _____ Last Name _____

Company PORT OF PORTLAND

Address 9722 NE AIRPORT WAY

City PORTLAND State OR Zip 97213

(2) TYPE OF WORK

☐ New Well ☐ Deepening ☐ Conversion ☐ Alteration (complete 2a & 10) ☒ Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Reverse Rotary ☒ Other JETTED

(4) PROPOSED USE

☐ Domestic ☐ Irrigation ☐ Community
☐ Industrial/ Commercial ☐ Livestock ☒ Dewatering
☐ Thermal ☐ Injection ☐ Other _____

(5) BORE HOLE CONSTRUCTION

Special Standard ☒ (Attach copy)

Depth of Completed Well 20.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
1.5	0	24	Bentonite Chips	0	24	75	P
					Calculated		
					Calculated		

Seal placement method: ☐ A ☐ B ☐ C ☐ D ☐ E ☒ Other: POURED PROBED

Backfill placed from _____ ft. to _____ ft. Material _____

Filter pack from _____ ft. to _____ ft. Material _____ Size _____

Explosives used: ☐ Type _____ Amount _____

Seal Placement Begin Date 8/13/2026 Begin Time 10 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount 75.00 Pounds Actual Amount 75.00 Pounds

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

Temp casing ☐ Yes Dia _____ From + ☐ _____ To _____

(7) PERFORATIONS/SCREENS

Perforations Method _____

Screens Type _____ Material _____

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Temperature 57 °F Lab analysis ☐ Yes By _____

Water quality concerns? ☐ Yes (describe below) TDS amount 200 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County MULTNOMAH Twp 1.00 N N/S Range 1.00 E E/W WM

Sec 1 SE 1/4 of the NW 1/4 Tax Lot 100

Tax Map Number _____ Lot _____

Lat ___ ° ___ ' ___ " or 45.59999188 DMS or DD

Long ___ ° ___ ' ___ " or -122.63461829 DMS or DD

◉ Street address of well ○ Nearest address

4300 NE MARINE DRIVE PORTLAND OREGON (NE CORNER OF PORTLAND INT. AIRPO

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well				

Flowing Artesian? ☐ Dry Hole? ☐

WATER BEARING ZONES Depth water was first found _____

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Ground Elevation 26.59 FT

Material	From	To
SEE COMMENTS SECTION	0	24

Construction Begin Date 8/13/2026 Begin Time 10 00 End Date 8/13/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number _____ Date _____

Signed _____

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1962 Date 8/25/2026

Signed STEVE KASER (E-filed)

Drilling Company: GROUNDWATER PROTECTION SERVICES LLC

WATER SUPPLY WELL REPORT - continuation page

MULT 146021

8/25/2026

WELL I.D. LABEL# L	149044
START CARD #	1082940
ORIGINAL LOG #	MULTNOMAH 145772

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

(5) BORE HOLE CONSTRUCTION

BORE HOLE			SEAL				
Dia	From	To	Material	From	To	Amt	sacks/lbs
					Calculated		
					Calculated		
					Calculated		
					Calculated		

FILTER PACK

From	To	Material	Size

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Water Quality Concerns

From	To	Description	Amount	Units

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Material	From	To

Name of person(s) who assisted with construction and Trainee License # / Helper #

Assistant Name	Type	#

Comments/Remarks

ALL 75 WELL POINTS WERE ABANDONED. WELLS WERE CHIPPED FROM 24 FEET TO LAND SURFACE

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

MULT 146021

8/25/2026

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 45.59999188 Datum: WGS84
Longitude: -122.63461829
Township/Range/Section/Quarter-Quarter Section:
WM1.00N1.00E1SENW
Address of Well:
4300 NE MARINE DRIVE PORTLAND OREGON (NE CORNER OF PORTLAND INT. AIRPO

Well Label: 149044

Printed: August 25, 2026

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well contractor