RECEIVED

AUG 15 1990

WATER RESOURCES DEPT.

STATE OF OREGON

WATER WELL REPORT
(as required by ORS 537.765)

MULT 032

2N/1W/11CC

(START CARD) # W-20324

(1) OWNER:
Well Number: 19-90

Name Sauvie Island Nursery, Inc./Holmason

Address 19708 N. W. Gillihan Road

City Portland State OR Zip 97231-1509

(2) TYPE OF WORK:
☒ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD
☐ Rotary Air ☐ Rotary Mud ☒ Cable

☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation

☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval Yes ☐ No ☒ Depth of Completed Well 232 ft.

Explosives used Yes ☐ No ☒ Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
12"	0	20	Bentonite	0	20	950#
8"	20	232				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☒ Other Bentonite

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	8"	+1	226	.250	☒	☐	☒	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	6"	221	227	.250	☒	☐	☒	☐
					☐	☐	☐	☐

Final location of shoe(s) 226 feet

(7) PERFORATIONS/SCREENS:
☐ Perforations Method

☒ Screens Type Tele Material Stainless

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
227	232	50			8"	☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☒ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
120	0		1 hr.

Temperature of water 53° Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:
County Multnomah Latitude ' " Longitude ' "

Township 2-N N or S, Range 1-W E or W, WM.

Section 11 SW ¼ SW ¼

Tax Lot Lot Block Subdivision

Street Address of Well (or nearest address)

(10) STATIC WATER LEVEL:
16 ft. below land surface. Date 7/12/90

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 201 feet

From	To	Estimated Flow Rate	SWL
201	226	120	16
226	233	120	16

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Clay; silty, brown	0	17	
Silt; gray	17	38	
Sand; fine, gray	38	201	
Gravel and sand	201	226	16
Gravel; coarse	226	232	16

Date started 6/25/90 Completed 7/12/90

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

Steinman Bros. Drilling Co. WWC Number 1

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. all work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief. WWC Number 1

Signed Ronald F. McConnell Date 8/11/90

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 3/88