MULT 70541

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)
Instructions for completing this report are on the last page of this form.

WELL I.D. # L N/A
START CARD # 159689

(1) LAND OWNER Well Number
Name TOWNSEND FARMS
Address 23303 NE SANDY
City FAIRVIEW State OR Zip 97204

(2) TYPE OF WORK
☐ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☒ Abandonment

(3) DRILL METHOD:
☒ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☐ Other

(4) PROPOSED USE:
☐ Domestic ☐ Community ☐ Industrial ☒ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well -0- ft.
Explosives used ☐ Yes ☒ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
		SEE ITEM #12				

How was seal placed: Method ☐ A ☐ B ☒ C ☐ D ☐ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Drive Shoe used ☐ Inside ☐ Outside ☐ None
Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Air rotoary perforator
☐ Screens Type Material Steel

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
0	98	¼x2	1960	8"	pipe	☒	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
			1 hr.

Temperature of water Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County MULT. Latitude Longitude
Township 1N N or S Range 3E E or W. WM.
Section 27 SE 1/4 NE 1/4
Tax Lot 800 Lot Block Subdivision
Street Address of Well (or nearest address) 23303 NE SANDY

(10) STATIC WATER LEVEL:
62 ft. below land surface. Date 09/30/03
Artesian pressure lb. per square inch Date

(11) WATER BEARING ZONES:
Depth at which water was first found

From	To	Estimated Flow Rate	SWL

(12) WELL LOG:
Ground Elevation

Material	From	To	SWL
Existing 8" irrigation well	0	136	62'
ABANDONMENT:			
8" casing perforated to 98 ft.			
Perforator would not go pass 98	ft.		
Cem/Bent. pumped from			
bottom to surface	136	0	(47 sks)

RECEIVED
OCT 09 2003
WATER RESOURCES DEPT
SALEM, OREGON

Date started 09/30/03 Completed 10/01/03

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number 1805
Signed Dwayne Bigsby Date 10/02/03

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1266
Signed Date 10/02/03

ORIGINAL – WATER RESOURCES DEPARTMENT FIRST COPY – CONSTRUCTOR SECOND COPY – CUSTOMER