POLK
50074

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

Well ID # L0000366
(START CARD) # 84682

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number _____
Name Ray Adams
Address 11490 Whiteaker Rd.
City Dallas State OR Zip 97338

(2) TYPE OF WORK
☐ New Well ☐ Deepening ☒ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:
☐ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger
☒ Other Pump Hoist

(4) PROPOSED USE:
☒ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Livestock ☐ Other _____

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☒ No Depth of Completed Well 104 ft.
Explosives used ☐ Yes ☒ No Type _____ Amount _____

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
	Seal	Was	Not	Disturbed		

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E
☐ Other _____
Backfill placed from _____ ft. to _____ ft. Material _____
Gravel placed from 60 ft. to 104 ft. Size of gravel P-gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4 in	0	104	#160	☐	☒	☒	☐
					☐	☐	☐	☐

Final location of shoe(s) _____

(7) PERFORATIONS/SCREENS:
☒ Perforations Method Saw
☐ Screens Type _____ Material _____

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
64	99	1/8x6	44			☐	☐
						☐	☒
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☒ Pump ☐ Bailer ☐ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
1.5			1 hr.

Temperature of water 55 Depth Artesian Flow Found _____
Was a water analysis done? ☐ Yes By whom _____
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other _____
Depth of strata: _____

(9) LOCATION OF WELL by legal description:
County Polk Latitude _____ Longitude _____
Township 8-S N or S Range 5-W E or W. WM.
Section 11 NE 1/4 SW 1/4
Tax Lot 800 Lot _____ Block _____ Subdivision _____
Street Address of Well (or nearest address) 3250 Ballard Rd
Dallas OR. 97338

(10) STATIC WATER LEVEL:
7 ft. below land surface. Date 5/6/96
Artesian pressure _____ lb. per square inch. Date _____

(11) WATER BEARING ZONES:
Depth at which water was first found _____

From	To	Estimated Flow Rate	SWL
	N/A		

(12) WELL LOG:
Ground Elevation _____

Material	From	To	SWL
Cemet Grout was pumped			
in bottom of well to			
Seal off Salt Water.			
Pumped in 7 Sack cement.			

RECEIVED
MAY 16 1996
WATER RESOURCES DEPT.
SALEM, OREGON

Date started 4/29/96 Completed 5/6/96

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.
WWC Number _____
Signed _____ Date _____

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.
WWC Number 1273
Signed Floyd R Sypo Date 5/7/96

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER