POLK
50425

RECEIVED

JUL 25 1997
WATER RESOURCES DEPT.
SALEM, OREGON

111434

NOV 10 1997
SALEM, OREGON

STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.765)

(START CARD) # 098421

Instructions for completing this report are on the last page of this form.

(1) OWNER: Well Number 2

Name W.P.M. RESTAURANTS INC

Address PO BOX 549 ALBANY 97321

City ALBANY State OR Zip (&#@!

(2) TYPE OF WORK

☑ New Well ☐ Deepening ☐ Alteration (repair/recondition) ☐ Abandonment

(3) DRILL METHOD:

☑ Rotary Air ☐ Rotary Mud ☐ Cable ☐ Auger

☐ Other

(4) PROPOSED USE:

☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation

☐ Thermal ☐ Injection ☐ Livestock ☐ Other

(5) BORE HOLE CONSTRUCTION:

Special Construction approval ☐ Yes ☑ No Depth of Completed Well 218 ft.

Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Sacks or pounds
10	0	23	cement	17	22	2 bags
6	23	218				
			bentonite	0	17	

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☐ E

☐ Other filled to top with dry bentonite.

Backfill placed from ft. to ft. Material

Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6	+1	24	250	☑	☐	☑	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:					☐	☐	☐	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:

☐ Perforations Method

☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
						☐	☐
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour

☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
2.5 3.5	GPM	200	1 hr.

Temperature of water 55° Depth Artesian Flow Found

Was a water analysis done? ☐ Yes By whom

Did any strata contain water not suitable for intended use? ☐ Too little

☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other

Depth of strata:

(9) LOCATION OF WELL by legal description:

County polk Latitude Longitude

Township 7 S N or S Range 4 W E or W. WM.

Section 13 se 1/4 SW 1/4

Tax Lot 101 Lot Block Subdivision

Street Address of Well (or nearest address) 10255 coville rd dallas ore 97338

(10) STATIC WATER LEVEL:

17' ft. below land surface. Date 7/7/97

Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:

Depth at which water was first found

From	To	Estimated Flow Rate	SWL
[redacted] 24	218	2.5 3.5 gpm	

(12) WELL LOG:

Ground Elevation

Material	From	To	SWL
soil	0	1	
brown clay	1	15	
gray clay	15	17	
brown clay	17	18	
gray claystone hard	18	85	
gray limestone hard	85	87	
gray clay stone hard	87	218	

ROBINSON DRILLING
WELLS & PUMPS
4520 Dallas-Salem Hwy.
Salem, Ore. 97304
371-1844

Date started 6/30/97 Completed 7/7/97

(unbonded) Water Well Constructor Certification:

I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

WWC Number

Signed Date

(bonded) Water Well Constructor Certification:

I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 1575

Signed Date 7/7/97

ORIGINAL & FIRST COPY-WATER RESOURCES DEPARTMENT SECOND COPY-CONSTRUCTOR THIRD COPY-CUSTOMER