STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

POLK 55121
8/5/2026

WELL I.D. LABEL# L 158224
START CARD # 1082936
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D. NW
First Name JUSTIN Last Name MARX
Company
Address 1326 SW 9TH STREET
City DALLAS State OR Zip 97338

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commercial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 301.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	24	Bentonite Chips	0	24	12	S
6	24	301			Calculated	10.71	
					Calculated		

Seal placement method: [ ] A [ ] B [ ] C [ ] D [ ] E [X] Other: POURED DRY THEN H
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Type Amount
Seal Placement Begin Date 7/22/2026 Begin Time 15 00

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	6	X	1	24	0.250	ST	X		OUT.	24
L	4		0	161	Sch40	PL		X		

Temp casing [ ] Yes Dia From + [ ] To

(7) PERFORATIONS/SCREENS

Perforations Method
Screens Type certa-lok Material sch 40 pvc

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Screen	Liner	4	161	301	.032			Pipe Size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Air	1		301	4

Temperature 52 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 155 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County POLK Twp 8.00 S N/S Range 5.00 W E/W WM
Sec 17 SW 1/4 of the SW 1/4 Tax Lot 500
Tax Map Number Lot
Lat ° ' " or 44.86969000 DMS or DD
Long ° ' " or -123.33512000 DMS or DD
( ) Street address of well (•) Nearest address

SOUTH OF 4320 COOPER HOLLOW ROAD
DALLAS, ORE

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	7/23/2026			108

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 180.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
7/22/2026	180	254	1			155

(11) WELL LOG

Ground Elevation 445.41 FT

Material	From	To
shale, brown	0	14
sandstone, light grey, hard	14	105
sandstone, grey, med hard	105	122
sandstone, light grey w/claystone seams	122	165
claystone, grey med/hard w/occ fractures	165	301

Construction
Begin Date 7/20/2026 Begin Time 14 00 End Date 7/22/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number 1574 Date 8/4/2026
Signed ROBERT GILLETTE JR (E-filed)

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1571 Date 8/5/2026
Signed WILLIAM BLAIR (E-filed)
Drilling Company: DICKERSON WELL DRILLING INC

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

POLK 55121

8/5/2026

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 44.86969000 Datum: WGS84
Longitude: -123.33512000
Township/Range/Section/Quarter-Quarter Section:
WM8.00S5.00W17SWSW
Address of Well:
SOUTH OF 4320 COOPER HOLLOW ROAD
DALLAS, ORE

Well Label: 158224

Printed: August 4, 2026

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor