STATE OF OREGON
WATER SUPPLY WELL REPORT
(as required by ORS 537.545 & 537.765 and OAR 690-205-0210)

POLK 55129
8/17/2026

WELL I.D. LABEL# L 148585
START CARD # 1083160
ORIGINAL LOG #

(1) LAND OWNER

Owner Well I.D.
First Name RICHARD Last Name HUTCHESON
Company PACIFIC HOUSES OF PRAYER
Address P.O BOX 5208
City SALEM State OR Zip 97304

(2) TYPE OF WORK

[X] New Well [ ] Deepening [ ] Conversion
[ ] Alteration (complete 2a & 10) [ ] Abandonment(complete 5a)

(2a) PRE-ALTERATION

	Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd
Casing:									

	Material	From	To	Amt	sacks/lbs
Seal:					

(3) DRILL METHOD

[X] Rotary Air [ ] Rotary Mud [ ] Cable [ ] Auger
[ ] Reverse Rotary [ ] Other

(4) PROPOSED USE

[X] Domestic [ ] Irrigation [ ] Community
[ ] Industrial/ Commercial [ ] Livestock [ ] Dewatering
[ ] Thermal [ ] Injection [ ] Other

(5) BORE HOLE CONSTRUCTION

Special Standard [ ] (Attach copy)
Depth of Completed Well 150.00 ft.

BORE HOLE Dia	From	To	SEAL Material	From	To	Amt	sacks/lbs
10	0	39	Bentonite Chips	0	39	20	S
6	39	150			Calculated	20	
					Calculated		

Seal placement method: [ ] A [ ] B [ ] C [ ] D [ ] E [X] Other: POURED AND PROBED
Backfill placed from ft. to ft. Material
Filter pack from ft. to ft. Material Size
Explosives used: [ ] Type Amount
Seal Placement Begin Date 8/11/2026 Begin Time 11 45

(5a) ABANDONMENT USING UNHYDRATED BENTONITE

Proposed Amount Actual Amount

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location
C	6	X	1.5	39	0.250	ST	X		OUT.	39
L	4.5		4	150	Sch40	PL	X			

Temp casing [X] Yes Dia 10 From + [X] 1 To 8

(7) PERFORATIONS/SCREENS

Perforations Method SAW CUT
Screens Type Material

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size
Perf	Liner	4.5	70	90	.125	6.5	14	
Perf	Liner	4.5	110	130	.125	6.5	15	

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)
Air	11		145	1

Temperature 56 °F Lab analysis [ ] Yes By
Water quality concerns? [ ] Yes (describe below) TDS amount 97 ppm

From	To	Description	Amount	Units

(9) LOCATION OF WELL (legal description)

County POLK Twp 6.00 S N/S Range 4.00 W E/W WM
Sec 22 SE 1/4 of the NE 1/4 Tax Lot 101
Tax Map Number Lot
Lat ° ' " or 45.03841203 DMS or DD
Long ° ' " or -123.15805261 DMS or DD
(•) Street address of well ( ) Nearest address
6055 BETHEL HEIGHTS RD NW SALEM OREGON,97304

(10) STATIC WATER LEVEL

	Date	SWL(psi)	+	SWL(ft)
Existing Well / Pre-Alteration				
Completed Well	8/14/2026			25.5

Flowing Artesian? [ ] Dry Hole? [ ]

WATER BEARING ZONES Depth water was first found 80.00

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)
8/11/2026	80	100	8			25.5
8/11/2026	100	130	11			25.5

(11) WELL LOG

Ground Elevation 508.89 FT

Material	From	To
Top soil	0	2
Clay brown and red firm	2	5
clay grey firm sticky	5	18
Siltstone dark grey firm	18	80
Sandstone dark grey fractured W/firm seams	80	150

Construction Begin Date 8/10/2026 Begin Time 08 00 End Date 8/14/2026

(unbonded) Water Well Constructor Certification

I certify that the work I performed on the construction, deepening, alteration, or abandonment of this well is in compliance with Oregon water supply well construction standards. Materials used and information reported above are true to the best of my knowledge and belief.

License Number Date

Signed

(bonded) Water Well Constructor Certification

I accept responsibility for the construction, deepening, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon water supply well construction standards. This report is true to the best of my knowledge and belief.

License Number 1725 Date 8/17/2026

Signed TROY REYNOLDS (E-filed)

Drilling Company: Allseasons Welldrilling

WATER SUPPLY WELL REPORT - continuation page

POLK 55129

8/17/2026

WELL I.D. LABEL# L 148585

START CARD # 1083160

ORIGINAL LOG #

(2a) PRE-ALTERATION

Dia	+	From	To	Gauge	Stl	Plstc	Wld	Thrd

Material	From	To	Amt	sacks/lbs

Water Quality Concerns

From	To	Description	Amount	Units

(5) BORE HOLE CONSTRUCTION

BORE HOLE

Dia	From	To

SEAL

Material	From	To	Amt	sacks/lbs
		Calculated		
		Calculated		
		Calculated		
		Calculated		

FILTER PACK

From	To	Material	Size

(10) STATIC WATER LEVEL

SWL Date	From	To	Est Flow	SWL(psi)	+	SWL(ft)

(11) WELL LOG

Material	From	To

(6) CASING/LINER

C/L	Dia	+	From	To	Gauge	Mat. Type	Wld	Thrd	Shoe	Shoe Location

(7) PERFORATIONS/SCREENS

Perf/ Screen	Casing/ Liner	Screen Dia	From	To	Scrn/slot width	Slot length	# of slots	Tele/ Pipe size

(8) WELL TESTS: Minimum testing time is 1 hour

Type of Test	Yield (gal/min)	Drawdown	Drill Stem/ Pump Depth	Duration (hr)

Name of person(s) who assisted with construction and Trainee License # / Helper #

Assistant Name	Type	#

Comments/Remarks

spring that was providing water for property was drying up owners where hauling water for storage tank

WATER SUPPLY WELL REPORT - Map with location identified must be attached and shall include an approximate scale and north arrow

POLK 55129

8/17/2026

Map of Hole

STATE OF OREGON
WELL LOCATION MAP

This map is supplemental to the WATER SUPPLY WELL REPORT

Oregon Water Resources Department
725 Summer St NE, Salem OR 97301
(503)986-0900

LOCATION OF WELL

Latitude: 45.03841203 Datum: WGS84
Longitude: -123.15805261
Township/Range/Section/Quarter-Quarter Section:
WM6.00S4.00W22SENE
Address of Well:
6055 BETHEL HEIGHTS RD NW SALEM OREGON,97304

Well Label: 148585

Printed: August 17, 2026

DISCLAIMER: This map is intended to represent the approximate location the well. It is not intended to be construed as survey accurate in any manner.

Provided by well constructor