STATE OF OREGON
WATER WELL REPORT
(as required by ORS 537.765)

16 Polk 9446

RECEIVED
MAR 08 1995
WATER RESOURCES DEP.
SALEM, OREGON

7S/4W/13ba

(START CARD) # 70079

(1) OWNER: Well Number 1

Name Michall murphy

Address 2457 S W Maplewood

City Dallas State Or Zip 97338

(2) TYPE OF WORK:
☑ New Well ☐ Deepen ☐ Recondition ☐ Abandon

(3) DRILL METHOD:
☑ Rotary Air ☐ Rotary Mud ☐ Cable
☐ Other

(4) PROPOSED USE:
☑ Domestic ☐ Community ☐ Industrial ☐ Irrigation
☐ Thermal ☐ Injection ☐ Other

(5) BORE HOLE CONSTRUCTION:
Special Construction approval ☐ Yes ☑ No Depth of Completed Well 182 ft.
Explosives used ☐ Yes ☑ No Type Amount

HOLE Diameter	From	To	SEAL Material	From	To	Amount sacks or pounds
10"	0	13	cement	0	18	4 sck
9"	13	19				
6"	19	182				

How was seal placed: Method ☐ A ☐ B ☐ C ☐ D ☑ E
☐ Other
Backfill placed from ft. to ft. Material
Gravel placed from ft. to ft. Size of gravel

(6) CASING/LINER:

	Diameter	From	To	Gauge	Steel	Plastic	Welded	Threaded
Casing:	6"	+1	19'	250	☑	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
					☐	☐	☐	☐
Liner:	4"	+1	182		☐	☑	☑	☐
					☐	☐	☐	☐

Final location of shoe(s)

(7) PERFORATIONS/SCREENS:
☐ Perforations Method saw cut
☐ Screens Type Material

From	To	Slot size	Number	Diameter	Tele/pipe size	Casing	Liner
100	180	1/8	48	6" long		☐	☑
						☐	☐
						☐	☐
						☐	☐
						☐	☐

(8) WELL TESTS: Minimum testing time is 1 hour
☐ Pump ☐ Bailer ☑ Air ☐ Flowing Artesian

Yield gal/min	Drawdown	Drill stem at	Time
24 GPM		180	1 hr.
24 GPM		180	2 hr

Temperature of Water 52° Depth Artesian Flow Found
Was a water analysis done? ☐ Yes By whom
Did any strata contain water not suitable for intended use? ☐ Too little
☐ Salty ☐ Muddy ☐ Odor ☐ Colored ☐ Other
Depth of strata:

(9) LOCATION OF WELL by legal description:
County Polk Latitude Longitude
Township 7S N or S. Range 4W E or W. WM.
Section 13 ne ¼ nw ¼
Tax Lot Lot Block Subdivision
Street Address of Well (or nearest address) Orchard Hts Rd

(10) STATIC WATER LEVEL:
69' ft. below land surface. Date 3-7-95
Artesian pressure lb. per square inch. Date

(11) WATER BEARING ZONES:
Depth at which water was first found 84'

From	To	Estimated Flow Rate	SWL
100'	180'	24 GPM	

(12) WELL LOG:
Ground elevation

Material	From	To	SWL
Soil	0	1	
Brown clay & boulders	1	3	
Orange clay	3	12	
Rock basalt	12	84	
Rock partly weathered	84	86	
Rock weathered & claystone	86		
Mix brown & white		102	
Rock partly weathered	102	123	
Rock	123	182	
ROBINSON DRILLING WELLS & PUMPS 4520 Dallas-Salem Hwy. Salem, Ore. 97304 371-1844			

Date started 3-3-95 Completed 3-7-95

(unbonded) Water Well Constructor Certification:
I certify that the work I performed on the construction, alteration, or abandonment of this well is in compliance with Oregon well construction standards. Materials used and information reported above are true to my best knowledge and belief.

WWC Number
Signed Date

(bonded) Water Well Constructor Certification:
I accept responsibility for the construction, alteration, or abandonment work performed on this well during the construction dates reported above. All work performed during this time is in compliance with Oregon well construction standards. This report is true to the best of my knowledge and belief.

WWC Number 13
Signed George Robinson Date 3-8-95

ORIGINAL & FIRST COPY - WATER RESOURCES DEPARTMENT SECOND COPY - CONSTRUCTOR THIRD COPY - CUSTOMER 9809C 10/91