NOTICE TO WATER WELL CONTRACTOR
The original and first copy of this report are to be filed with the
STATE ENGINEER, SALEM, OREGON 97310 within 30 days from the date of well completion.

RECEIVED NC
OCT 13 1971
STATE ENGINEER
SALEM, OREGON

WATER WELL REPORT
STATE OF OREGON
(Please type or print)
(Do not write above this line)

OTHER 327

State Well No. 1/16-3

State Permit No.

(1) OWNER:
Name L. E. Kaseberg
Address Wasco, Or.

(2) TYPE OF WORK (check):
New Well ☐ Deepening ☐ Reconditioning ☑ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:
Rotary ☑ Driven ☐
Cable ☐ Jetted ☐
Dug ☐ Bored ☐

(4) PROPOSED USE (check):
Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☑ Test Well ☐ Other ☐

CASING INSTALLED:
Threaded ☐ Welded ☑
6" Diam. from +1 ft. to 50 ft. Gage .250
" Diam. from ft. to ft. Gage
8" Diam. from 0 ft. to 21 ft. Gage .250

(6) PERFORATIONS:
Perforated? ☑ Yes ☐ No.
Type of perforator used Factory Cut
Size of perforations ¼ in. by 3 in.
200 perforations from 30 ft. to 50 ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.
perforations from ft. to ft.

(7) SCREENS:
Well screen installed? ☐ Yes ☑ No
Manufacturer's Name
Type Model No.
Diam. Slot size Set from ft. to ft.
Diam. Slot size Set from ft. to ft.

(8) WATER LEVEL: Completed well.
Static level 14 ft. below land surface Date 9/15/71
Artesian pressure lbs. per square inch Date

(9) WELL TESTS:
Drawdown is amount water level is lowered below static level
Was a pump test made? ☐ Yes ☑ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
" " " "
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m. Date
Temperature of water 55 Was a chemical analysis made? ☐ Yes ☑ No

(10) CONSTRUCTION:
Well seal—Material used Cement
Depth of seal 21' ft.
Diameter of well bore to bottom of seal 12 in.
Were any loose strata cemented off? ☐ Yes ☑ No Depth
Was a drive shoe used? ☑ Yes ☐ No 6"
Did any strata contain unusable water? ☐ Yes ☑ No
Type of water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☑ No Size of gravel:
Gravel placed from ft. to ft.

(11) LOCATION OF WELL:
County Sherman Driller's well number
¼ ¼ Section 3 T. 1 R. 16 E W.M.
Bearing and distance from section or subdivision corner

(12) WELL LOG:
Diameter of well below casing —
Depth drilled 50 ft. Depth of completed well 50 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level as drilling proceeds. Note drilling rates.

MATERIAL	From	To	SWL
Same as Previous Log, Dated 5/5/70 Project Corp.			

Work started 9/14 19 71 Completed 9/15 19 71
Date well drilling machine moved off of well 9/15/71 19

Drilling Machine Operator's Certification:
This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Larry L. Moon (Drilling Machine Operator) Date 9/23, 1971
Drilling Machine Operator's License No. 688

Water Well Contractor's Certification:
This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
NAME O'Leary Well Drilling Inc (Person, firm or corporation) (Type or print)
Address P.O. Box 272 Goldendale Wa.
[Signed] Kenneth O'Leary (Water Well Contractor)
Contractor's License No. 496 Date 9/23, 1971

(USE ADDITIONAL SHEETS IF NECESSARY)