WATER WELL REPORT
STATE OF OREGON

SHER 373

RECEIVED
APR 4 1984
WATER RESOURCES DEPT.
SALEM, OREGON

State Well No. 15/18E-18dc

State Permit No. deepening

PLEASE TYPE or PRINT IN INK

(1) OWNER:

Name Ron Thompson
Address Rt. 1 Box 56
City Moro State Or.

(2) TYPE OF WORK (check):

New Well ☐ Deepening ☒ Reconditioning ☐ Abandon ☐
If abandonment, describe material and procedure in Item 12.

(3) TYPE OF WELL:

Rotary Air ☒ Driven ☐
Rotary Mud ☐ Dug ☐
Cable ☐ Bored ☐

(4) PROPOSED USE (check):

Domestic ☐ Industrial ☐ Municipal ☐
Irrigation ☐ Test Well ☒ Other ☐
Thermal: ☐ Withdrawal ☐ Reinjection ☐

(5) CASING INSTALLED:

Steel ☐ Plastic ☐
Threaded ☐ Welded ☐

....." Diam. from ft. to ft. Gauge
....." Diam. from ft. to ft. Gauge

LINER INSTALLED:

6 " Diam. from 120 ft. to 250 ft. Gauge 1120 PVC

(6) PERFORATIONS:

Perforated? ☒ Yes ☐ No
Type of perforator used Skill Saw
Size of perforations 1/8 in. by 6 in.
240 perforations from 190 ft. to 250 ft.
..... perforations from ft. to ft.
..... perforations from ft. to ft.

(7) SCREENS:

Well screen installed? ☐ Yes ☒ No
Manufacturer's Name
Type Model No.
Diam. Slot Size Set from ft. to ft.
Diam. Slot Size Set from ft. to ft.

(8) WELL TESTS:

Drawdown is amount water level is lowered below static level

Was a pump test made? ☐ Yes ☒ No If yes, by whom?
Yield: gal./min. with ft. drawdown after hrs.
" " " "
Air test gal./min. with drill stem at ft. hrs.
Bailer test gal./min. with ft. drawdown after hrs.
Artesian flow g.p.m.
Temperature of water Depth artesian flow encountered ft.

(9) CONSTRUCTION:

Special standards: Yes ☐ No ☒
Well seal—Material used
Well sealed from land surface to ft.
Diameter of well bore to bottom of seal in.
Diameter of well bore below seal in.
Number of sacks of cement used in well seal sacks
How was cement grout placed?
.....
.....
Was pump installed? No Type HP Depth ft.
Was a drive shoe used? ☐ Yes ☒ No Plugs Size: location ft.
Did any strata contain unusable water? ☐ Yes ☒ No
Type of Water? depth of strata
Method of sealing strata off
Was well gravel packed? ☐ Yes ☒ No Size of gravel:
Gravel placed from ft. to ft.

(10) LOCATION OF WELL:

County Sherman Driller's well number
SW ¼ SE ¼ Section 18 T. 1S R. 18E W.M.
Tax Lot # Lot Blk Subdivision
Address at well location:

(11) WATER LEVEL: Completed well.

Depth at which water was first found 250 ft.
Static level ft. below land surface. Date
Artesian pressure lbs. per square inch. Date

(12) WELL LOG:

Diameter of well below casing
Depth drilled 270 ft. Depth of completed well 270 ft.

Formation: Describe color, texture, grain size and structure of materials; and show thickness and nature of each stratum and aquifer penetrated, with at least one entry for each change of formation. Report each change in position of Static Water Level and indicate principal water-bearing strata.

MATERIAL	From	To	SWL
Basalt Fract. Blk	237	245	
Basalt hard Gray	245	250	
Basalt Soft Blk W/B	250	262	
Basalt Hard GRay	262	270	68

Work started 3-12 19 84 Completed 3-15 1984
Date well drilling machine moved off of well 3-15 1984

(unbonded) Water Well Constructor Certification (if applicable):

This well was constructed under my direct supervision. Materials used and information reported above are true to my best knowledge and belief.
[Signed] Date....., 19.....

Bonded Water Well Constructor Certification:

Bond (number) Issued by: Surety Company Name

This well was drilled under my jurisdiction and this report is true to the best of my knowledge and belief.
Name Marinelli & Austin Drilling Co. (Person, firm or corporation) (Type or print)
Address P. O. Box 302, The Dalles, Or
[Signed] Mark Austin Water Well Constructor
Date 3-22, 1984

NOTICE TO WATER WELL CONSTRUCTOR
The original and first copy of this report are to be filed with the WATER RESOURCES DEPARTMENT, SALEM, OREGON 97310 within 30 days from the date of well completion.

SP*45292-690